

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:07 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1048 Const Calendar Day: 621 Date: 15-Feb-2014 Saturday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

CCO 314, SAMPLING AND TESTING A354 GRADE BD MATERIAL:

There is no work in the field on this operation today by ABF. No rods in the Townsend Test (Test IV) test rigs are under load. Disassembly of TR's 5-11 is currently in progress by ABF.

INSPECTOR OT REMARK:

Office and Field 6 hours on Saturday: I am at work to address issues on CCO 314, including EWB's, the estimate for the completed and remaining work, and planned material orders for TR's 12 & 13. As part of the material orders for TR's 12 & 13, I inventory the bolts, nuts, and washers currently on site and available for the end plate boltup for the 2 new test rigs so we know how many ABF needs to order. I also spend a portion of the day providing bolt information requested by the DJV to assist with various presentations for a public technical workshop on A354 Grade BD materials scheduled for 2/26/2014. My shift and OT hours are 1100 to 1730.

