

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:42 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 435 Const Calendar Day: 626 Date: 20-Feb-2014 Thursday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 10:00 pm Break: 06:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 21-Nov-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Weekly safety meeting 0800-0900. Oversight of FWS night work from WB lane closures. Misc. MEP paperwork and write diaries.

☐**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	STEVEN JENSEN	5.00	0.00	0.00	5.00		<input type="checkbox"/>

Diary:

Dispute

Bike Path Mechanical Expansion Loop**001 0-MSI-EFA.187**

Steve Jensen performed welding QC for the FWS work on the PS-22 similars installed per RFI 3485.

☐**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	ERNESTO SOLON	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Painter	JNM	NICK REED	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Painter	JNM	JOEL COSTA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Painter	JNM	ARMANDO AVITA	3.00	0.00	0.00	3.00		<input type="checkbox"/>

Diary:

Dispute

Mechanical Piping**001 0-MSI-EFA.187**

The CCC crew spent three hours performing paint repair around the sole plates and associated wide flange support beams for the temporary PS-22 pipe supports. The temporary PS-22 pipe supports were installed per the direction given in the response to RFI 3485 to provide support of the DIP in making the connection between the SAS and Skyway piping.

☐**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

F.W. SPENCER AND SON, INC



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 435

Date: 20-Feb-2014 Thursday

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

Mechanical Piping **001** 0-MSI-EFA.187

☐

The FWS crew, including Josh Johnson, spent the shift installing the temporary PS-22 pipe supports on the interior barrier of the WB bridge at PP 128. The temporary supports are being installed to provide support to the DIP piping while making the connection between the SAS and Skyway piping per the direction given in the response to RFI 3485.

The crew used three crew trucks, a tow behind port-a-potty, a light tower, a 200 amp welding machine, and a 2.4 HP generator in performance of this work.

All change of character mobilization and demobilization and additional equipment for this nights operation will be covered under CCO 187 and not CCO 354.