

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:06 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 1055 Const Calendar Day: 628 Date: 22-Feb-2014 Saturday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

CCO 314, SAMPLING AND TESTING A354 GRADE BD MATERIAL:

There is no work in the field on this operation today by ABF. No rods in the Townsend Test (Test IV) test rigs are under load. Disassembly of TR's 5-11 is currently in progress by ABF.

ABF has a reduced size crew working at the Pier 7 yard today to support operations elsewhere on the jobsite – superintendent Mike Green, operator John Sabatino, mechanic Gene Pratt.

**INSPECTOR OT REMARK:**

Office 6 hours: I am at work to address issues on CCO 312 and 314. For CCO 312, I provide data and plots to CT management regarding the material properties of these rods. The ungalvanized rods arrived earlier this week and the galvanized rods are scheduled to arrive on Monday. Discussions are needed prior to giving ABF the ok to install these CCO 312 rods. On CCO 314, I provide information to the DJV and CT-METS that has been requested regarding the test rigs. My shift and OT hours are 0900 to 1530.

