

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:34 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1019 Const Calendar Day: 628 Date: 22-Feb-2014 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 03-May-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the Transversal Indications on the Electro Slag Weld , work on skirt top plates , & work on miscellaneous activities . They started at 7:00 AM.

Carlos , Jose , Rogelio , & Juan had to work on house keeping . Crews had to clean , vacuum , & pull out of the site all the excess materials , & debris . They started at 7:10 AM.

Carlos & Jose had to work inside the cells . Rogelio & Juan had to work on the façade boxes between 18 & 48 meters .

In addition to that , crews had to clean inside the tower shafts between 3 & 9 meters & work with all other crews .

Jeffery , Matt , Aaron , Ethan , & John came to the site at 7:00 AM. Crew shad to work on the scaffolds & ladders inside the cells , tower shafts , & work on house keeping .

Jeffery had to operate the Terex crane . He had to fly in & out of the site the skip boxes & set them on the barge . Then , haul the boxes on the boats to be sent to pier 7 .

Matt had to work on the barge rigging in & out of the site the skip boxes & he had to work with the other crews .

Aaron , Ethan , & John had to work with the welders . They had to disassemble & pull out of the site the scaffolds , ladders , excess tools , & equipments . They started at 7:30 AM. Crews had to work inside the East & South tower shafts , & inside the North & South cells .

Randy & Kyle had to work on the skirt top plates . Crews had to work on the top 0.1 meter where the shims meets with the plates . They had to mobilize their tools , equipments , reroute the power lines , & set on the North West corner . Crews started at 7:15 AM. They were done at 7:45 AM.

Randy had to weld the plates to the shims plugging the bolt holes & fill the gaps . He had to clean , grind , heat , & weld . He started at 7:55 AM. on the North West corner & plate going clock wise . He was done welding all 8 locations at 12:00 PM.

In the afternoon , crews had to clean & grind the welds on the North side . Randy had to work on the North West corner . Kyle had to work on the North East corner . Crews had to grind the seam welds , remove & grind the donut plate welds , & prepare the welds for the QA & QC to MT & UT the welds . They were done at 2:50 PM.

Richard , Eric , Donald , Ernest , Guowu , Paul , & Zack had to work on the Transversal Indications on



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1019

Date: 22-Feb-2014

Saturday

the Elector Slag Weld . Crews had to prepare their tools & equipments . They were done at 7:30 AM.

Richard had to work on Joint V . Face A between 3 & 9 meters . He had to clean , grind , heat , & weld . He started at 8:00 AM. He was done at 12:00 PM.

In addition to that , Richard had to work with all crews in all areas & he had to work with the QA & QC .

Eric had to work on house keeping . He had to cut the working ladders inside the cells , cut the brackets , & grind the shear plates for the QA & QC to MT the plates . He started at 7:45 AM.

In addition to that , he had to work with the Iron workers clearing the tower shafts , pull out of the site all the excess materials , tools , planks , platforms , & supplies

Donald had to work on Joint F . Face B between 3 & 9 meters . Donald had to grind the weld . He started at 7:30 AM.

Ernest had to work on Joint V . Face B between 3 & 9 meters . Ernest had to clean , grind , heat , & weld . He started at 7:40 AM.

Guowu had to mobilize his tools , equipments , reroute the power line , set , & work on Joint L . Face A between 3 & 9 meters . Guowu had to clean & grind the weld . He started at 7:45 AM.

Zach had to work on Joint F . Face A between 3 & 9 meters . Zach had to clean & grind the weld . He started at 7:30 AM.

Paul had to work on the heating blankets , monitor the heat , supply materials to the crews , & work with all crews . He started at 7:15 AM.

Joe , Simon , Bernie , & Bonifacio were on the site . They had to work with the welders , VT , MT , & UT the welds . Check Joe & Simon 's report for the welders detailed activities .

Tower crews were done at 2:50 PM. They had to wrap up their tools & equipments . Crews left at 3:10 PM.

In the office , I had to work on my report . I was done at 3:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Operator	OTH	STEVE FRIYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	APP	ROBERT UTLEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	OTH	DAN WHEELER	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0660562		0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0650562		0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0640562	MARINE, STEEL BARGE	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1019

Date: 22-Feb-2014

Saturday
04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
BALLARD DIVING & SALVAGE
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BALLARD DIVING & SALVAGE								
Marine Coordinator		ALEX VALEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Marine Coordinator		BILL FEHR	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
AMERICAN BRIDGE/FLUOR, A JV
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ETHAN KENT	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	MATTHEW MORTON	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOHN ROCHA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	KYLE CROWLEY	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	8.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002154	Equipment, Crane, 60 Ton						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
2297	WELDER, 600 AMP						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
2296	WELDER, 600 AMP						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
2295	WELDER, 600 AMP						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
2294	WELDER, 600 AMP						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>