

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:33 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 1021 Const Calendar Day: 631 Date: 25-Feb-2014 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 03-May-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:55 AM. Crews had to work on the skirt top plates , work on the house keeping , & work on miscellaneous activities . They started at 7:00 AM.

Carlos , Jose P , Li , Jose A , , Juan , & Rogelio had to work on house keeping. Crews had to clean , vacuum inside the cells & shafts between 3 & 13 meters , pull out of the sit the excess materials & debris . They started at 7:10 AM.

Kyle continued to work on the top skirt plates . He had to clean & grind the welds in order for the QA & QC to MT & UT the welds . Kyle had to prepare his tools . He was done at 7:20 AM.

Kyle continued to grind & clean the North East corner , the East weld . He started at 7:35 AM. He was done at 9:00 AM.

After that , Kyle had to mobilize his tools , reroute the power line , & grind the South East corner welds . He started on the South weld at 9:15 AM.

Bernie & Simon had to UT the North Welds . They were done at 11:00 AM.

Tower crews were done at 4:50 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

Ballard Diving crews came to the site at 6:55 AM. Crews had to work on the fender rib panels . Crews had to prepare their gears air supply hoses , & tools they were done at 8:10 AM.

Bill & Nick were the 1st divers to put their gears on . They went into the water at 8:15 AM. Crews had to drill , install , & tighten the anchor bolts where is needed . Bill & Nick came out at 11:50 AM.

Alex & Paul were the afternoon divers . Crews continued to work on the rib panels . Crews came out at 2:30 PM.

Ballard Diving had to wrap up their gears , hoses , & tools . They left at 3:10 PM.

Conco crews came to the site at 6:55 AM. Crews had to work on the slab reinforcing steel . Travis , Justin , John , Steven , & Robert continued to work on the East half of the slab . They had to set spacer blocks , fly materials to the site , place # 12 carry bars , # 16 longitudinal lower bars , They started at 7:10 AM. Conco crews had to work through the lunch & afternoon break . Crews were done at 2:10 PM. They had to wrap up their tools . Crews left at 2:20 PM .



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 1021

**Date:** 25-Feb-2014

**Tuesday**

Conco concrete crews came to the site at 7:50 AM. Mark , Abraham , & Rick had to lay out for the 0.1 meter ventilation & drainage pipes in the center of the slab bays . They started at 8:00 AM. Crews were done at 9:45 AM. They left at 10:00 AM.

Dutra crews came to the site at 6:55 AM. Crews continued to work on the plastic lumber on the East side , & work on miscellaneous activates . They had to mobilize & set the barge further South to reach the South side of the fender in order to fly materials for Conco crews . They started at 7:10 AM. Crews were done at 8:00 AM.

Ben & Luke had to work on house keeping . They had to clean & vacuum the top of the footing box & slab soffit . They started at 7:15 AM. Crews were done at 8:30 AM.

After that , crews had to install the plastic lumber stainless steel rods on the South & West sides using the skiff boat . They started at 8:45 AM. Crews were done at 12:00 PM.

Robert , Sam , Ron , & James had to work on the plastic lumber on the East side of the fender . They had to set the upper plastic lumber cover . They started at 9:00 AM. Crews were done at 12:00 PM.

In the afternoon , all crews had to work on the South side plastic lumber . Crews had to fly , set the 0.25 X 0.25 X 2.4 meters lumber , install the washers , nuts , & tighten the nuts

In addition to that , crews had to set the 1.2 X 2.4 meters plastic cover . They were done at 2:20 PM. Crews had to stop , pull the divers out of the water , & mobilize the barge for the 2nd time North of the of the fender . They were done at 3:10 PM. .

Dan had to operate the Bucyrus crane . He had to fly materials in & out of the site for Dutra & Conco crews . Steve had to work on the barge rigging materials in & out of the site .

Dutra crews had to wrap up their tools & equipments . They left at 3:20 PM

In the office , I had to work on my report & work on CCO work . I was done at 5:30 PM.

**04-0120F4      Bid Item:    039      T-FDS-CIP.039      Tower Fender System Cast-in-place Concrete**
**DUTRA MATERIALS**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
Piledriver	APP	JAMES SAVAGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	DAN WHEELER	0.80	0.00	0.00	0.80		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
*E0670562	MARINE, STEEL BARGE						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0660562							No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0650562							No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0640562	MARINE, STEEL BARGE						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>

**04-0120F4      Bid Item:    039      T-FDS-CIP.039      Tower Fender System Cast-in-place Concrete**
**BALLARD DIVING & SALVAGE**


## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 1021

**Date:** 25-Feb-2014

**Tuesday**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> BALLARD DIVING & SALVAGE								
Marine Coordinator		NICK MCCLANE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		JOHN VANGROLL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		ALEX VALEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		BILL FEHR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**
**AMERICAN BRIDGE/FLUOR, A JV**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	ZHEN LI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	KYLE CROWLEY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**
**CONCO PUMPING**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CONCO PUMPING								
Carpenter	JNM	RICK PARKER	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Carpenter	GEN	MARK WOZNICKI	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Carpenter	JNM	ABRAHAM RUELAS	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	ROBERT PRAGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JOHN SCALLY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JUSTIN BACA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	STEVEN NIGHTINGHTON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	TRAVIS KRAUSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>