

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:32 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 1023 Const Calendar Day: 633 Date: 27-Feb-2014 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 03-May-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:55 AM. Crews had to work on the skirt top corners , work on house keeping , & work on miscellaneous activities . They started at 7:00 AM

Carlos , Jose had to work on house keeping inside the cells & tower shafts between 3 & 13 meters . Crews had to clean , vacuum inside the cells , & pull out of the site the debris , materials , & tools . They started at 7:10 AM.

Rogelio & Juan had to work inside the North shaft . Crews had to clean , vacuum , between 13 & 34 meters , & pull out of the . site all the debris . They started at 7:15 AM

Mike Randy , Kyle , & Jose had to work on the skirt top corners . Crews had to weld the corner stiffeners on the top of the ring beam . They had to prepare their tools , equipments , cut the plates to size , bevel the edges of the plates , clean & grind the surfaces of the skirt & stiffener plates . They were done at 9:30 AM.

Mike had to work on the North & East West side stiffener plates . Randy had to work on the South west side stiffener plate . Jose had to work on the South East stiffener plate . Kyle had to work with all crews on the fit up , clean up , & bevel the plates

Mike started on the North West corner at 9:40 AM. He was done at 2:00 PM. He started on the North East stiffener plate at 2:30 PM.

Randy started at 10:30 AM. He was done at 4:30 PM. Jose started at 1:30 PM.

Joe , Simon , & Bonifacio were on the site . They had to work with the welders , VT & MT the welds . Check Joe & Simon reports for the welders detailed activities .

Ryan , Jose A , Froylan , Li , & Froylan Jr . Came to the site at 12:40 PM. Crews had to work on the working platforms inside the skirt . They had to disassemble the scaffolds on joints T & V , pull out of the site all the materials , , & clean inside the skirt . They started at 12:45 PM. crews were done at 4:30 PM.

Ryan had to operate the Terex crane . He had to fly the skip box to the West opening & fly it back when it is full . He was done at 3:10 PM. He left at 3:15 PM.

Tower crews were done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

Conco rebar crews came to the site at 6:55 AM. Jose & Alfredo came at 8:15 AM. Crews had to work



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 1023 **Date:** 27-Feb-2014 **Thursday**

on the fender slab reinforcing steel on the East & West halves of the slab . Crews continued to work on the North side of the slab . They had to set # 22 & 29 bars , place # 16 top bars , lay out for the North West corner , set the spacer block , # 12 carry bars , & # 16 lower bars . They started at 7:05 AM.

In addition to that , Jose & Alfredo had to work on the South East & South West corners , fly materials for the West half of the slab . Travis had to lay out & label the West side . Crews had to work through their lunch break .

In the afternoon, Jose & Alfredo had to work on the hair pins on the East side . Crews had to set # 13 mm. hair pins at every intersection . They started at 12:00 PM

Conco crews were done at 2:20 PM.. crews had to wrap up their tools . They left at 2:30 PM.

Dutra crews came to the site at 6:55 AM. Crews had to work on the plastic lumber on the East & West sides . Crews had to fly & set the boat in the water , prepare their tools & equipments . They were done at 7:30 AM.

Dane had to work on the barge rigging materials to Conco , Dutra crews , & he had to work with all crews . Steve had to operate the Bucyrus crane .

Dan , Sam , Ron, Ben , James , & Luke had to work on the lumber plastic erection .Steve had to fly the 0.25 X 0.25 X 2.4 meters lumber to site . Crews had to erect the pieces , place the washers , nuts , & tighten the nuts . They started on the East side at 8:30 AM. Crews had to erect the last 3 pieces . They were done at 9:00 AM.

After that , Steve had to fly the 1.2 X 2.4 meters cover pieces . Crews had to set , drill , install ,& tighten the bolts. They started at 9:10 AM. Crews were done at 10:40 AM.

Then , crews had to mobilize the crane barge & Kelso barge from the North side of the tower to the West side . They started at 10:45 AM. Crews were done at 12:50 PM.

In the afternoon , crews continued to work on the plastic cover sheets . They started at 1:10 PM. Crews were done at 3:00 PM. They had to wrap up their tools & equipments . Crews left at 3:15 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**

### DUTRA MATERIALS

#### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
Operator	OTH	STEVE FRIYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	APP	ROBERT UTLEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	OTH	DAN WHEELER	0.00	0.00	0.00	0.00		<input type="checkbox"/>

#### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
*E0670562	MARINE, STEEL BARGE						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0660562							No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0650562							No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0640562	MARINE, STEEL BARGE						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 1023

**Date:** 27-Feb-2014

**Thursday**
**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**
**BALLARD DIVING & SALVAGE**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> BALLARD DIVING & SALVAGE								
Marine Coordinator		JOHN VANGROLL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Marine Coordinator		NICK MCCLANE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Marine Coordinator		ALEX VALEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Marine Coordinator		BILL FEHR	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**
**AMERICAN BRIDGE/FLUOR, A JV**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JR. FROYLAN RUIZ	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	ZHEN LI	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Operator	OTH	RYAN OKU	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	KYLE CROWLEY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
2296	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
2295	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
2294	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
002154	Equipment, Crane, 60 Ton	3.00	0.00	0.00	0.00	No		<input type="checkbox"/>

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**
**CONCO PUMPING**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CONCO PUMPING								
Ironworker	APP	STEVEN SCALLY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	TRAVIS KRAUSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSE CERVENTES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOHN NIGHTINGHTON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ALFREDO CORPUS	8.00	0.00	0.00	8.00		<input type="checkbox"/>



---

## ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 1023

**Date:** 27-Feb-2014

**Thursday**

---

--