

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 11:18 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 263 Const Calendar Day: 634 Date: 28-Feb-2014 Friday

Inspector Name: Jalali, Parviz Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date: 16-Sep-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60**Precipitation****Condition** Partly CloudWorking Day ☒ If no, explain:**Diary:**

Dispute

**CCO # 327**CERTIFIED COATINGS CONTINUED WORK ON E2 .  
CLEAN UP AND PAINTING SADDLES☐MAT.  
DEHUMIDIFIER  
INTERZINC  
CARBOZINC 859  
INTERFINE 979  
MEK  
2"SANDING  
2"WIRE WHEELS**CCO-327 Bid Item: 001 0-FIS-ELS.327 Pier E2 Falsework/Install Saddle**

CERTIFIED COATINGS COMPANY

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	JNM	RICHARD SALCIDO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	APP	RAFAEL SERANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	SAGE RAY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	APP	ALFREDO GUTIERREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	APP	Victor Ruiz	4.00	0.00	0.00	4.00		<input type="checkbox"/>

