

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 1:28 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 261 Const Calendar Day: 634 Date: 28-Feb-2014 Friday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 31-May-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition** CloudyWorking Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

02-28-14, Friday, Day Shift: 07:00 AM – 03:30 PM, Showers then Cloudy, 62/58 F

(1). Electro Slag Weld (ESW) - Weld Repair on Tower Base Transverse Indications

* Arrived at Burma SAS office around 07:00 AM. Prepared paper work & went to field,

* Talked to QA - Simion Ramirez (METS) and Joe Adame to find out field status. Saw Sami at field. There were all grinding work today. Saw Mohammad at field.

* QC (SE), Bonifacio Daquinag (JR, not here today), Patrick Swain performed UT on V / Face B area (Simion did MT in this area yesterday) and Bernie Docena performed MT & preliminary UT on H / Face A & B area, Official UT will be performed after 12 hours pro-heat time. Patrick & Bernie left after lunch.

* QA - Joe Adame performed UT on V / Face A & B area (See pictures) to verify QC - Patrick's measurement.

* Welders performed grinding on small area inside the tower base today, also clean the area removing equipment / scaffolding out of tower base.

* Saw Paul, Richard & Connors left field on 11:15 AM. They worked on equipment & scaffolding removal work instead of ESW repair work today.

* Afternoon, crew performed cleaning the area most of the time, worked 8 hours today. They will work tomorrow (Saturday).

* See QA's reports (Simion Ramirez & Joe Adame) for welder's detailed activities.

* QC Bernie and Patrick Swain also worked 4 hours today.

(2). CCO 366 - ESW Test Sample ***

* QC Patrick performed UT on opening surrounding area.

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------

ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Liu, Tai-Lin **Diary #:** 261 **Date:** 28-Feb-2014 **Friday**

Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	FOR	RICHARD GARCIA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BOWLES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	BRENDON CHAPMAN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Welder	APP	Reggie Humphry	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Safety Coordinator	OTH	GREG ANDERSON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	Zach MacDonald	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNER	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	KYLE CROWLEY	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Operator	JNM	JUSTIN GARRETT	0.00	0.00	0.00	0.00	<input type="checkbox"/>

Equipment			Rental Company				
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0020562	WELDING EQUIPMENT					No	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT					No	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT					No	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
2292	WELDER, 600 AMP					No	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
2293	WELDER, 600 AMP					No	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>

Attachment



Bay wind got stronger crew worked 8 hrs today



QA - Joe Adame performed UT on V / Face B area

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 261

Date: 28-Feb-2014

Friday



Doubler plate on V / Face A area



QA - Joe Adame performed UT on V / Face A area



Labor cleaned area on bottom of tower base near H / Face A area



Bay water became rough due to wind this afternoon



Conco laid rebar on west side of fender system



QA (Joe Adame) performed UT on V / Face B area