

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:31 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1025 Const Calendar Day: 637 Date: 03-Mar-2014 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 03-May-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:30 AM. Crews had to work on miscellaneous activities on the tower . They started at 7:35 AM.

Carlos , Jose , Rogelio , & Juan had to work on house keeping inside the tower shafts & the cells . Carlos & Jose had to work between 3 & 9 meters . Rogelio & Juan had to work on the South tower between 13 & 53 meters . Crews had to clean , vacuum , pull out of the site the debris , & excess materials .

Tower crews were done at 5:00 PM. They left at 5:10 PM. Carlos left at 3:30 PM.

Conco reinforcing steel crews came to the site at 6:55 AM. Travis , Alfredo , John , Jose , & Steven had to work on the fender slab reinforcing steel . They started at 7:00 AM.

Travis , John , & Steven continued to work on the South West side of the slab . Crews had to place the spacer block , carry bars , & # 16 lower bars .

In addition to that , crews had to complete placing # 16 bars on the North West side of the slab , fly , set the materials on the site , & place the top bars after Jose & Alfredo completed placing the hoops . They started at 7:05 AM. Crews were done at 11:30 AM.

After hat , crews joined Alfredo & Jose on the hair pins on the East side of the fender to the end of the shift .

Alfredo & Jose had to work on # 22 & 29 loops . Crews had to place the remaining loops on the South & South West corner . They started at 7:10 AM. Crews were done at 8:40 AM.

After that , crews had to work on the hair pins on the East side . Crews had to install # 13 hair pins at every intersection . They started at 8:45 AM.

Conco crews were done at 2:20 PM. They had to wrap up their tools . Crews left at 2:30 PM.

Dutra crews came to the site at 6:55 AM. Sam , Ron , Dan , Steve , Ben , James , & Luke had to work on the plastic lumber on the North & South sides . Crews had to prepare their tools , equipments , set the boat in the water , reroute the power lines . They were done at 7:30 AM.

After that , crews had to install the remaining bolts on the plastic lumber on the West side . They started on the 7:40 AM. Crews were done at 9:20 AM.

Then , crews had to fly , set the 1.2 X 2.4 meters plastic cover panels , drill , install , & tighten the bolts . They started at 9:30 AM. Crews were don on the North side at 1:30 PM. Crews had to fly the platform &



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1025

Date: 03-Mar-2014

Monday

set it on the North side . They were done at 1:40 PM.

In addition to that , crews had to work on the cover panels on the North side . They started at 1:45 PM. Crews were done at 3:00 PM.

Dutra had to wrap up their tools & equipments . Crews left at 3:25 PM. Steve left at 1:30 PM.

Certified Coating barge with their equipments. , hoses , & materials was tugged to the site at 9:15 AM. Crews came to the site at 12:40 PM. Crews had to work on the preparations for blasting & painting the shear plates inside the tower . They had to connect the hoses to the blaster , vacuum , & vacuum tanks . They started at 12:45 PM. crews were done at 3:00 PM. They left at 3:10 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
DUTRA MATERIALS
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Operator	OTH	STEVE FRIYER	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	DAN WHEELER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0670562	MARINE, STEEL BARGE						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
*E0660562							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
*E0650562							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
*E0640562	MARINE, STEEL BARGE						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
AMERICAN BRIDGE/FLUOR, A JV
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2296	WELDER, 600 AMP						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
2295	WELDER, 600 AMP						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
2294	WELDER, 600 AMP						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 1025 **Date:** 03-Mar-2014 **Monday**

002154	Equipment, Crane, 60 Ton					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
04-0120F4	Bid Item: 039	T-FDS-CIP.039	Tower Fender System Cast-in-place Concrete				
CONCO PUMPING							
Labor							
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks
Contractor: CONCO PUMPING							
Ironworker	APP	STEVEN SCALLY	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	TRAVIS KRAUSS	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	JOSE CERVENTES	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	JOHN NIGHTINGHTON	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	ALFREDO CORPUS	8.00	0.00	0.00	8.00	<input type="checkbox"/>
04-0120F4	Bid Item: 078	T-L01-ENW.078	Tower Lift 01 External Paint Tower NW				
CERTIFIED COATINGS COMPANY							
Labor							
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks
Contractor: CERTIFIED COATINGS COMPANY							
Painter	JNM	DAN PEREY	3.00	0.00	0.00	3.00	<input type="checkbox"/>
Painter	JNM	RAMON GUITTEREZ	3.00	0.00	0.00	3.00	<input type="checkbox"/>
Painter	JNM	RON PUBB	3.00	0.00	0.00	3.00	<input type="checkbox"/>
Painter	JNM	ANDREWS MADINA	3.00	0.00	0.00	3.00	<input type="checkbox"/>
Painter	JNM	RICARDO PASSILA	3.00	0.00	0.00	3.00	<input type="checkbox"/>
Painter	FOR	TONY KATRONES	3.00	0.00	0.00	3.00	<input type="checkbox"/>