

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:30 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1026 Const Calendar Day: 638 Date: 04-Mar-2014 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 03-May-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on miscellaneous activities on the tower . They started at 7:00 AM.

Carlos , Jose , Rogelio , & Juan had to work on house keeping . Crews had to clean , vacuum , & pull out of the site the debris & excess materials.

Carlos & Jose had to work inside the cells & tower shafts between 3 & 13 meters . Rogelio & Juan had to work inside the East tower shaft between 13 & 28 meters . They started at 7:15 AM.

Donald , Mike , Paul , Jose , & Randy had to work on miscellaneous activities on the skirt top plates & on the welding access holes on the top of the diaphragm at 13 meters . Crews had to prepare their tools , equipments . Reroute the power , air , & gas line . Donald & Paul were done at 8:30 AM. Mike , Randy , & Jose at 10:00 AM.

Donald had to work on the North West corner & North center plate . He had to excavate in 2 locations , clean , grind , heat , & weld . He started at 8:50 AM.

Paul had to work on the South East corner & plate . He had to remove the donut plates , clean , & grind the weld , & he had to work with the other crews . He started at 8:40 AM.

Mike , Randy , & Jose had to work on the weld access holes on the corners of skins A - E & A - B . Crews had to fit the cover plates , clean , grind the surfaces of the tower skins & the plates , heat , & weld . They started at 11:30 AM.

Tower crews were done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

Conco reinforcing steel crews came to the site at 6:55 AM. Crews had to work on the fender slab . They had to place # 13 hair pins at every intersection . Justin , Alfredo , John , Jose , Robert , & Steven had to work on the East half of the slab . Crews started at 7:05 AM. They were done at 10:30 PM. They started on the West half on the North West corner at 10:35 AM. Crews were done at 2:15 PM. They had to wrap up their tools & equipments . Crews left at 2:30 PM.

Dutra crews came to the site at 6:55 AM. Crews had to work on the fender plastic lumber . They had to prepare their tools & equipments . Crews were done at 7:30 AM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1026

Date: 04-Mar-2014 **Tuesday**

Steve had to operate the Bucyrus crane . He had to fly materials in & out of the site for Dutra & Conco crews . Dan had to work on the barge rigging materials to the site .

In addition to that , crews had to mobilize & set the barge further South in order to reach the South side of the fender . They started at 9:10 AM. Crews were done at 9:40 AM.

Sam , Ron , Ben , James , & Luke had to work on the plastic cover panels on the North side . Crews had to set the last 2 panels , drill , install , & tighten the bolts . They started at 7:40 AM. Crews were done at 9:00 AM.

After that , crews had to work on the South side of the fender . They had to erect the 0.25 X 0.25 . X 2.4 meters plastic lumber , set the washers , nuts , & tighten the nuts . They started at 10:30 AM. Crews were done at 2:00 PM.

Then , crews had to erect the 1.2 X 2.4 metiers cover panels . They started at 2:10 PM. Crews were done at 2:30 PM. They had to wrap up their tools & equipments . Crews left at 3:10 PM.

Certified Coating crews came to the site at 8:00 AM. Tony , Francisco , Dan , & Ricardo had to work on the machine & equipments. . They had to hook the hoses . connect the power lines , install the fittings , & adaptors for the blaster , dehumidifier , & vacuum . They were done at 12:00 PM

In the afternoon, crews had to run all the machines for one hour . Crews were done at 1:50 PM. They had to wrap up their tools . Crews left at 2:00 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
DUTRA MATERIALS
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	DAN WHEELER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0670562	MARINE, STEEL BARGE						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
*E0660562							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
*E0650562							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
*E0640562	MARINE, STEEL BARGE						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
AMERICAN BRIDGE/FLUOR, A JV
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RANDY CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 1026 **Date:** 04-Mar-2014 **Tuesday**

Ironworker	JNM	DONALD PLUMB	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00	<input type="checkbox"/>

Equipment						Rental Company	Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
2297	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		
2296	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		
2295	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		
2294	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

CONCO PUMPING

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Ironworker	APP	ROBERT PRAGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker		JUSTIN BACA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L01-ENW.078 Tower Lift 01 External Paint Tower NW

CERTIFIED COATINGS COMPANY

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	CERTIFIED COATINGS COMPANY							
Painter	JNM	FRANCISCO CASTRO	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Painter	JNM	RICARDO PASSILA	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Painter	JNM	DAN PEREY	7.00	0.00	0.00	7.00		<input type="checkbox"/>