

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:44 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 425 Const Calendar Day: 639 Date: 05-Mar-2014 Wednesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 21-Nov-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition PC, cool

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Track progress of FWS mechanical pipe installation at Hinge A, EB bridge. Process RFI 3591R00. Misc MEP paperwork and write diaries.

**04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM**

F.W. SPENCER AND SON, INC

**Diary:**

Dispute

**Dehumidification System 128 0-000-000.128**

FWS presented the updated version of the performance testing plan on 3-4-2014. Ari Konyalian, DJV, noted that some of their comments have not been addressed. Specifically, there are no provisions for recording the process and reactivation air flow. Further, the temperature and relative humidity of the reactivation air are also not recorded.

**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

SMITH-EMERY SF

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> SMITH-EMERY SF								
Certified Welding Ins	OTH	STEVEN JENSEN	7.00	0.00	0.00	7.00		<input type="checkbox"/>

**Diary:**

Dispute

**Mechanical Piping 001 0-MSI-EFA.187**

Steve Jensen performed welding QC on the connection of the 4" CA and 2 1/2" DW lines between the SAS and the Skyway along the IB barrier of the EB bridge at Hinge AE, installed per the direction given in RFI 3451.

**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 425

Date: 05-Mar-2014

Wednesday

Plumber/Pipefitter FOR TOM COLOMBO 8.00 0.00 0.00 8.00

☐

### Diary:

Dispute

#### Mechanical Piping 001 0-MSI-EFA.187

☐

The FWS crew, including Josh Johnson spent the shift the completing the installation the offset connections for the 2.5" DW and 4" CA between the Skyway and SAS piping per the direction given in the response to RFI 3451.

The crew used three crew trucks, a tow behind port-a-potty, a 2.4 HP generator (FWS G-6), and a 200volt welder (FWS 27).

The 2.5 hours of mobilization and demobilization for today is captured under CCO 187 and not CCO 354.