

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:29 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1028 Const Calendar Day: 640 Date: 06-Mar-2014 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Randy & Reggie came at 1:30 PM. Crews had to work on the upper skirt . Work on miscellaneous activities . They started at 7:00 AM.

Carlos , Jose , Rogelio , & Juan had to work on house keeping . Crews had to clean , vacuum , & pull out of the site the debris & excess materials . They started at 7:10 AM.

Carlos & Jose had to work inside the cells & tower shafts between 3 & 9 meters . Rogelio & Juan had to work inside the West shaft between 13 & 53 meters .

Richard , Donald , Guowu , Paul , Reggie , & Randy had to work on the skirt plate washers , & prepare for the drainage plates welding .

Wu had to work on the South West skirt top plate . Wu continued to clean & grind the weld . He started at 7:30 AM. He was done at 9:00 AM.

After that , Wu had to clean & grind the surface of skin C on the North tower shaft , prepare for the drainage plates to be set , & welded . He started at 9:05 AM.

Richard , Donald , & Paul had to work on the plate washers on the top skirt plates . Crews had to erect the plates , install , & snug the bolts . Crews had to work on the North , East , & South shafts .

In addition to that , crews had to clean & grind the surfaces of the tower skins , sort the washers plates , fly , & set them in place . They started at 8:00 AM.

Mike had to work on the weld access holes covers . He had to clean , grind , heat , & weld the remaining 2 cover plates . He started at 7:30 AM.

In addition to that , he had to clean & grind the remaining cover plates on the diaphragm at 13 meters .

Conco reinforcing steel crews came to the site at 6:55 AM. Travis , Alfredo , John , Jose , & Steven had to work on fender slab . They had to place # 16 hair pins at every intersection .

In addition to that , crews had to place # 16 stirrups on the top of the ribs , & work on house keeping . They started at 7:05 AM.

Conco carpenters came to the site at 6:50 AM. Crews continued to work on the stay form support . Abraham , Rick , & Robert had to place the remaining 0.5 X 0.05 X 0.46 meters pieces , place the 0.05 X 0.1 X 4 meters top support , & secure them with tie wires . They started on the South East corner at 7:10 AM



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1028

Date: 06-Mar-2014 Thursday

In addition to that , crews had to work on the elevations of the stay forms . Cut the stay form panels , & set them on the supports . They started at 7:10 AM.

Conco crews had to work through their lunch break . The Reinforcing steel crews were done at 1:45 PM. They left at 1:50 PM. The carpenters were done at 2:10 PM. They had to wrap up their tools & equipments . Crews left at 2:25 PM.

Dutra crews came to the site at 6:55 AM. Crews had to work on the fender . They had to erect the plastic lumber , panels , & work on the slab drainage . They started at 7:00 AM.

Steve had to operate the Bucyrus crane . He had to fly materials in & out of the site . Dan had to work on the barge rigging materials & he had to work with the other crews .

Sam , Ron , James , & Luke had to work on plastic lumber on the North side . Crews had to erect the last 2 - 1.2 X 2.4 panels . They started at 7:30 AM. Crews were done at 9:30 AM.

After that , crews had to work on house keeping , work on the expansion joints closure , plumb , secure the PVC pipes with stirrups , & wires

Ben had to work on the drainage system . He had to lay out for the drainage , cut the plywood , & set the 0.1 meter PVC pipes
He started on the West side at 7:15 AM.

Dutra crews were done at 2:50 PM. They had to wrap up their tools & equipments . Crews left at 3:10 PM.

Certified Coating crews came to the site at 7:15 AM. Tony , Andrew , Dan , Francisco , Marcos , & Ron , Ricardo had to work on the scaffold . Crews had to fill the skip boxes with the scaffold materials , Jeffery had to fly to the East side access . Crews had to unload the skip boxes , & set them in the East cell . Crews started at 7:30 AM. They were done at 8:30 AM.

After that , crews had to assemble the scaffolds in the East tower shaft between 3 & 9 meters . Assemble 2 scaffolds in the North tower shaft between 3 & 13 meters . They started at 8:35 AM. Crews were done at 2:40 PM. Crews left at 3:00 PM.

In the office , I had to work on my report . I was done at 4:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	DAN WHEELER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0670562	MARINE, STEEL BARGE	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
*E0660562		8.00	0.00	0.00	0.00	No		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 1028 **Date:** 06-Mar-2014 **Thursday**

*E0650562						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		
*E0640562	MARINE, STEEL BARGE					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4	Bid Item: 039	T-FDS-CIP.039	Tower Fender System Cast-in-place Concrete				
AMERICAN BRIDGE/FLUOR, A JV							

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	RICHARD GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment							
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
2297	WELDER, 600 AMP					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		<input type="checkbox"/>
2296	WELDER, 600 AMP					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		<input type="checkbox"/>
2295	WELDER, 600 AMP					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		<input type="checkbox"/>
2294	WELDER, 600 AMP					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4	Bid Item: 039	T-FDS-CIP.039	Tower Fender System Cast-in-place Concrete				
CONCO PUMPING							

--	--	--	--	--	--	--	--

04-0120F4	Bid Item: 078	T-L01-ENW.078	Tower Lift 01 External Paint Tower NW				
CERTIFIED COATINGS COMPANY							

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	RON PUBB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	MARCO ORDONA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	ANDREWS MADINA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO CASTRO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	RICARDO PASSILA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	DAN PEREY	8.00	0.00	0.00	8.00		<input type="checkbox"/>