

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:43 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 430 Const Calendar Day: 640 Date: 06-Mar-2014 Thursday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 21-Nov-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition PC, cool

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Weekly safety meeting 0800-0900. I accompanied the RE, Bill Casey, giving KTVU reporter Tom Vacar a tour of the east anchorage, WB bridge, to observe the dehumidification unit. Track progress of FWS installation of mechanical piping. Misc MEP paperwork and write diaries.

**04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM**

F.W. SPENCER AND SON, INC

Diary:

Dispute

Dehumidification System 128 0-000-000.128

During the tour of the east anchorage, WB bridge, it was noted that some areas in the anchorage where moisture leaking in from the deck were now dry. It was also noted that several electrical penetraions on the underside of the deck were not filled.

**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	STEVEN JENSEN	7.00	0.00	0.00	7.00		<input type="checkbox"/>

Diary:

Dispute

10" DIP installation 001 0-MSI-EFA.187

Steve Jensen performed welding QC on the installation of the PS-22 similar pipe supports for the 10" CCSF Sewer Force Main, installed per the direction given in RFI 3485.

**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	0.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 430

Date: 06-Mar-2014 **Thursday**

Diary:

Dispute

Mechanical Piping 001 0-MSI-EFA.187

☐

The FWS crew, including Josh Johnson, spent the shift installing the temporary PS 22 similar at PP 128 along the north barrier of the EB bridge per the direction given in the response to RFI 3485.

The crew used a 200 volt welder, a 2.4 hp generator, small tools, three crew trucks, and a tow behind port-a-potty in the performance of this operation.

The 1.5 hour mobilization to the bridge and 1 hour demobe is covered under CCO 187 for this day and not CCO 354.