

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:29 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 1029 Const Calendar Day: 641 Date: 07-Mar-2014 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:55 AM. Crews had to work on the skirt plate washers , ladders , & miscellaneous activities on the tower . They started at 7:00 AM.

Carlos & Jose had to work on the tower at 13 meter diaphragm . Crews had to clean the surfaces of the skins . They started at 7:10 AM.

Richard had to work with all his crews & he had to work with the other crews on the doubler plates on Joint V . He started at 7:15 AM.

Mike had to work on the Ladders at the diaphragm at 13 meters . Mike had to weld the base plates for the South permanent ladder . He had to clean , grind , heat , & weld . He started at 7:30 AM.

Wu had to work on the South East corner . He had to repair the weld . Wu had to mobilize his tools , equipments, reroute the power line . He was done at 9:00 AM. Wu had to clean , grind , heat , & weld . He started at 9:05 AM. He was done at 1:00 PM.

Ma had to work with Mike on the ladder , & he had to work on the South West corner . Ma had to clean & grind the weld . He started at 9:00 AM.

Simon & Bernie were on the site . They had to work with the welders , VT , & MT the welds . Check Simon ' report for the welders detailed activities .

Donald , Paul , Randy , & Reggie had to work on the skirt plate washers . Donald & Paul had to work on the North & West tower shafts . Randy , & Reggie had to work on the East & South tower shafts . Crews had to prepare their tools & equipments . They were done at 7:30 AM.

Crews had to adjust the plates , drive drift pins to align the holes , install , & snug the permanent bolts. They started at 7:35 AM.

Mike , Guowu , Ma , & Jose were done at 1:00 PM. They left at 1:30 PM.

Tower crews were done at 3:00 PM. They had to wrap up their tools & equipments . Crews left at 3:10 PM.

Conco carpenters came to the site 6:55 AM. Jose came at 12:30 PM. Rick , Abraham , Jose , & Robert had to work on the fender slab stay forms . They had to prepare their tools , & equipments. Crews were done at 7:15 AM. Crews had to survey the top of the support , place wedges , secure it with nails , &



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 1029

**Date:** 07-Mar-2014

**Friday**

place the stay form panels . They started on the East side at 7:20 AM. Then , on the North side . Crews had to work through the lunch break . They were done at 2:20 PM. crews had to wrap up their tools & equipments . They left at 2:30 PM.

Certified Coating crews came to the site at 7:15 AM. Crews had to work on the scaffolds inside the tower shafts & cells between 3 & 13 meters .

Jeffery had to fly the materials to the West access . Andrews , Francisco , Marcos , & Ricardo had to unload the materials & bring them to the East side of the tower . Crews had to build scaffold in the East tower shaft between 9 & 13 meters , inside the East cell between 3 & 13 meters . Inside the Inner East between 3 & 9 meters , & inside the North tower shaft between 9 & 13 meters . They started at 7:20 AM. Crews were done at 3:00 PM. They left at 3:10 PM.

Dutra crews came to the site at 6:55 AM. Crews had to work on the fender slab . They had to work on the PVC drainage pipes . They had to prepare their tools & equipments . They were done at 7:20 AM.

Ben had to work on the PVC pipe installations. He had to cut the pipes to size , drill top of the plywood , & run the 0.1 meter PVC pipes through the holes . He started at 7:25 AM. He was done at 1:30 PM.

After that , he had to work with Luke bracing the pipes to the end of the shift .

Luke had to work on the PVC bracing . Luke had to place # 3 stirrups , secure them with tie wires , & brace the pipes to the stirrups & the reinforcing steel . He started on the North side at 7:20 AM. He was done at 2:20 PM.

Ron had to work on the PVC pipes . He had to survey the elevations of the pipes , mark the cut off elevations , cut the pipes , & grind the top edges . He started on the West side at 7:30 AM. He was done at 2:50 PM.

Sam & James had to work on house keeping . They had to clean the top of the slab , work on the PVC pipes , & work with the other employees in all areas . They started at 7:20 AM.

Dutra crews were done at 2:50 PM. They had to wrap up their tools & equipments . Crews left at 3:10 PM.

**04-0120F4      Bid Item: 039      T-FDS-CIP.039      Tower Fender System Cast-in-place Concrete**

### DUTRA MATERIALS

#### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	DAN WHEELER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

#### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
*E0670562	MARINE, STEEL BARGE	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
*E0660562		8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
*E0650562		8.00	0.00	0.00	0.00	No		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Daouk, Sami    **Diary #:** 1029    **Date:** 07-Mar-2014    **Friday**

*E0640562	MARINE, STEEL BARGE		8.00	0.00	0.00	0.00	No	<input type="checkbox"/>
<b>04-0120F4</b>	<b>Bid Item: 039</b>	<b>T-FDS-CIP.039</b>	<b>Tower Fender System Cast-in-place Concrete</b>					
AMERICAN BRIDGE/FLUOR, A JV								
<b>Labor</b>								
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>DT Hrs</b>	<b>Total</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	REGINALD HUMPHREY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
<b>Equipment</b>								
<b>Equipment ID</b>	<b>Description</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Rental Company</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
2295	WELDER, 600 AMP						No	<input type="checkbox"/>
		6.00	0.00	0.00	0.00			<input type="checkbox"/>
2294	WELDER, 600 AMP						No	<input type="checkbox"/>
		6.00	0.00	0.00	0.00			<input type="checkbox"/>
<b>04-0120F4</b>	<b>Bid Item: 039</b>	<b>T-FDS-CIP.039</b>	<b>Tower Fender System Cast-in-place Concrete</b>					
CONCO PUMPING								
<b>Labor</b>								
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>DT Hrs</b>	<b>Total</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> CONCO PUMPING								
Carpenter	JNM	JOSE REYES	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Carpenter	JNM	ROBERT CORTEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	ABRAHAM RUELAS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	RICK PARKER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
<b>04-0120F4</b>	<b>Bid Item: 078</b>	<b>T-L01-ENW.078</b>	<b>Tower Lift 01 External Paint Tower NW</b>					
CERTIFIED COATINGS COMPANY								