

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:28 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1031 Const Calendar Day: 644 Date: 10-Mar-2014 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:30 AM. Crews had to work on the skirt plate washers, drainage plates, & miscellaneous activities. They started at 7:35 AM.

Carlos & Jose had to work on house keeping. Jose & Froylan joined them at 11:30 AM. Crews had to clean the tower skins on the top of the diaphragm at 13 meters. They started at 7:40 AM.

In addition to that, crews had to bring materials to the site & build working platforms on the top of the diaphragm at 13 meters.

Richard, Donald, Paul, Randy, & Reggie had to work on the skirt plate washers. Crews had to install & snug the remaining bolts. Donald & Paul had to work on the North tower shaft. Randy & Reggie had to work on the East & West tower shafts. They started at 7:45 AM.

All crews were called at 10:30 AM. to work on house keeping inside the tower shafts & cells. Crews had to remove the slogs off the tower skins & the shear plates. Ethan & Stanley joined them at 11:00 AM. Eric joined them at 1:00 PM.

Tower crews were done at 3:00 PM. They had to wrap up their tools & equipments. Crews left at 3:10 PM.

Conco crews came to the site at 6:55 AM. Crews had to work on the fender slab. They continued to work on the block outs. Rick, Abraham, Jose, & Robert had to work on the stay forms. Crews had to prepare their tools, equipments. Reroute the power lines. They were done at 7:10 AM.

Abraham had to work on the vertical & top supports. He had to work on the South West corner, & South side of the slab. Abraham had to place the 0.05 X 0.05 X 0.45 meter vertical supports at 0.6 meter, secure them with tie wires, survey, & place the top support. He started at 7:20 AM. Abraham was done at 11:00 AM. He joined the other on the stay forms to the end of the shift.

Rick & Robert had to work on the stay form panels. Crews had to cut the panels to size, place behind the reinforcing steel, & secure them with screws on the supports. They started on the West side of the slab at 7:15 AM. Crews were done at 10:00 AM.

They started on the South West corner & South side at 10:05 AM. Crews were done at 1:00 PM.

After that, crews had to work on the cold joint on the East side. They had to place the 4.1 meters guide board & slop it with the slab slop.

Jose had to close the gap around the reinforcing steel. He had to set the stay form to size, run behind



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1031

Date: 10-Mar-2014

Monday

the rebar , & secure them with tie wires & screws . He started at 7:15 AM.

Conco crews were done at 2:30 PM. They had to wrap up their tools & equipments . Crews left at 2:40 PM.

Dutra crews came to the site at 6:55 AM. Crews had to work on the fender slab drainage , house keeping , & prepare for the concrete pour . They started at 7:00 AM.

Sam , Ron, James , & Luke had to work on the drainage PVC pipes . Crews had to survey the top of the pipes , cut , & smooth the top edges of the pipes . They had to fly , set the catwalk , prepare their tools , equipments. & reroute the power lines . They were done at 7:30 AM. They started on the drainage pipes at 7:35 AM.

In addition to that , crews had to work on house keeping . They had to clean , vacuum , pull out of the site the excess materials , debris , & work with Conco crews preparing for the concrete pour .

Steve had to operate the Bucyrus crane. He had to fly materials from & to the site . Dan had to work on the barge rigging materials & he had to work with the other crews .

Dutra crews were done at 3:00 PM. They had to wrap up their tools & equipments . Crews left at 3:15 PM.

Certified Coating crews came to the site at 7:15 AM. Crews had to work on the scaffolds inside the inner East , center , & inner West cells between 3 & 13 meters .

Ricardo , Andrews , Francisco , Dan , Roberto , & Ron had to bring materials to the site , lift to the East access , & work on the scaffold . They started at 7:20 AM. Crews were done at 3:00 PM. They had to wrap up their tools & equipments . Crews left at 3:10 PM

In the office , I had to work on my report . I was done at 4:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	DAN WHEELER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0670562	MARINE, STEEL BARGE						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0660562							No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0650562							No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0640562	MARINE, STEEL BARGE						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 1031 Date: 10-Mar-2014 Monday

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	STANLEY DALIE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	ETHAN KENT	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2297	WELDER, 600 AMP						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
2296	WELDER, 600 AMP						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
2295	WELDER, 600 AMP						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
2294	WELDER, 600 AMP						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Carpenter	JNM	ROBERT CORTEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	RICK PARKER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	JOSE REYES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	ABRAHAM RUELAS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L01-ENW.078 Tower Lift 01 External Paint Tower NW

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	APP	EDILBERTO LEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	RON PUBB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	MARCO ORDONA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	ANDREWS MADINA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO CASTRO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	RICARDO PASSILA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	DAN PEREY	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1031

Date: 10-Mar-2014

Monday

