

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 1:00 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 268 Const Calendar Day: 644 Date: 10-Mar-2014 Monday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 31-May-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 60 - 70 12 PM 60 - 70 4PM 60 - 70**Precipitation****Condition** Partly CloudyWorking Day ☒ If no, explain:**Diary:**

Dispute

Tower Activites

03-10-14, Mondy, Day Shift: 07:00 AM – 03:30 PM, Partly Cloudy, 67/61 F

(1). Electro Slag Weld (ESW) - Weld Repair on Tower Base Transverse Indications

* Arrived at Burma SAS office around 07:00 AM. Prepared paper work & went to field. Saw Aaron Kent at boat, he went to T1 for bolt installation on cut out section.

* Saw QA - Simion at field. Joe Adame was not here today, .James Dore was in W2 today,

* No welder worked on ESW-repair work today, they all in skirt or seal plate welding,

* See Sami's diary for crew working hours on skirt & seal plate installation work.

(2). CCO 366 - ESW Test Sample ***

* Two IRWs worked on doubler plate installation this morning.

* Ethan Kent & Stanley Dalie worked 4 hours today. Aaron Kent worked 2 hours this morning.

* South of half set bolts (24 of M30 bolts, bolt head on V / Face B side): Ethan snugged tight the bolts on head side and Stanley performed 2/3 turn of nut on V / Face A area.

* QC Salvador Merino showed up on V / Face A area and talked to Stanley at 11:00 AM.

* Then, Stanley performed snug tight on another half set of bolts from nut side on V / Face A area, and Ethan did 2/3 turn of head from head side on V / Face B area.

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	PAUL FAMBRINI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BOWLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Liu, Tai-Lin **Diary #:** 268 **Date:** 10-Mar-2014 **Monday**

Ironworker	APP	JOSE TORRES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	BRENDON CHAPMAN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Welder	APP	Reggie Humphry	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Operator	JNM	JUSTIN GARRETT	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Safety Coordinator	OTH	GREG ANDERSON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	Zach MacDonald	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	GEN	AARON KENT	2.00	0.00	0.00	2.00	<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNER	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	KYLE CROWLEY	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	APP	Tony Miranda	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	ETHAN KENT	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	0.00	0.00	0.00	0.00	<input type="checkbox"/>

Equipment

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0020562	WELDING EQUIPMENT					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
*E0030562	WELDING EQUIPMENT					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
*E0010562	WELDING EQUIPMENT					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
2292	WELDER, 600 AMP					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
2293	WELDER, 600 AMP					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		

Attachment



Bolt head view



IRWs Ethan & Stanley changed bolt in one direction view from V / Face B area - CCO work

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 268

Date: 10-Mar-2014

Monday



Conco performed area preparation for concrete pour operation




IRW Stanley performed 2/3 turn of nuts on V / Face A area on west side of half bolts



Temporary tower removal on E2 area



Ethan performed 2/3 turn of head for another half of the bolts



Ethan performed snug tight from bolt head on V / Face B area



View right after Standley finished 2/3 turn of nut for bolts on left half of the bold (V / Face A area)

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 268

Date: 10-Mar-2014


Monday




Bolt nut view



View after Ethan finished turn of thr head




QC Salvador showed up and left after short period nof time



Ethan performed 2/3 turn of head on V / Face B area



2/3 turn of head on V / Face B area by Ethan



Another view after turn of head operation