

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:27 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1033 Const Calendar Day: 646 Date: 12-Mar-2014 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 am 06:30 pm Break: Over Time: 04:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the skirt top plates & work on house keeping. They started at 7:00 AM.

Carlos, Jose, Juan, Fermine, & Javier had to work on house keeping inside the tower & on the outer skin. They started at 7:10 AM.

Carlos & Jose had to work on the tower skin between 13 & 18 meters. Crews had to clean the skin & remove any foreign objects.

Juan had to work on the East tower shaft between 53 & 77 meters. Crews had to clean, vacuum, & pull out of the shafts the debris.

Fermine & Javier had to work on the South tower shaft. Crews had to clean, vacuum, & pull out of the tower the debris & excess materials started on the top of the tower inside the tower going down.

Richard, Donald, Paul, & Reggie had to work on the skirt top plates. Crews continued to work on the remaining bolts. They had to install, snug, mark 1/2 turn, & tension the bolts in the East & South shafts.

In addition to that, crews had to run new air & power line to the diaphragm at 13 meters, prepare for repair on the skirt top plate.

Tower crews were done at 3:00 PM. They had to wrap up their tools & equipments. Crews left at 3:10 PM.

Conco crews came to the site at 6:55 AM. Crews had to work on the fender slab concrete pour. Crews had to prepare their tools, equipments, reroute the power lines, & connect the hoses. They were done at 8:00 AM.

Due to sampling materials problem. The concrete pour was delayed for one & half hour.

The concrete pump came to the site at 6:45 AM. Mark had to set the pump, connect the hoses, boom, & connect the pump to the pipe on the Kelso barge. He was done at 7:45 AM.

The slurry truck came to the site at 9:05 AM. The 1st concrete truck came to the site at 9:25 AM. Mark had to prime the pump, the slick line, & the 2nd pump on the barge. He was done at 9:35 AM. He was done. The concrete pour started at 9:45 AM. It was done at 3:00 PM.

235 cubic meters were delivered to the site. 228 cubic meters were used. I had to make 4 test cylinders.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1033

Date: 12-Mar-2014

Wednesday

Wendell had to work on the trucks , set the containment under the pump , clean the site after the concrete pour is done , & work with the other crews finishing the top of the concrete . Wendell left at 5:30 PM.

Mark had to clean the pump . The pump left at 4:30 PM.

Conco finishers were done cleaning the reinforcing steel on the top of the footing box , finish the top of the concrete , & broom it at 5:25 PM. Rick & Abraham left at 4:30 PM. Theodora , Rodolfo , Kirby , Martin , Roberto , Hermand , Salvador , & Artura left at 5:30 PM.

Alvero & Lorenzo had to stay to spray the curing compound . They were done at 6:10 PM. Crews left at 6:15 PM.

Dutra crews came to the site at 6:55 AM. Crews had to work on the concrete pour , work on house keeping , & work on miscellaneous activities . They started at 7:00 AM.

Sam James , Dan , & Ron had to work on the concrete pour . Crews had to monitor the slick lines on the barges , work with Conco crews on the concrete pour , & work on miscellaneous activities on the barges & on the top of the footing box .

Ron left at 3:00 PM. Sam & Dan left at 4:30 PM.

Ben & Luke had to work on Macalla rod . Crews had to work flagging for the traffic to allow the truck to come to the site . Luke left at 3:00 PM. James had to cover to the end of the shift . Ben & James left at 4:00 PM.

Certified Coating crews came to the site at 7:10 AM. Crews had to sand blast the welds & the areas around the Electro Slag welds . Crews had to work in the center , inner East , inner West , North , & South cells . Crews had to prepare their equipments , reroute the air & blasting hoses . They were done at 9:00 AM.

Chris was on the site . He had to work with the painters . Check Chris report for the painters detailed activities .

In the office , I had to work on my report , work on the concrete tickets . I was done at 6:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Operator	OTH	DAN WHEELER	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0670562	MARINE, STEEL BARGE						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0660562							No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0650562							No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0640562	MARINE, STEEL BARGE						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1033

Date: 12-Mar-2014

Wednesday
04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
AMERICAN BRIDGE/FLUOR, A JV
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	JAVIER MEDINA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FERMIN MEDINA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2297	WELDER, 600 AMP	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
2296	WELDER, 600 AMP	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
2295	WELDER, 600 AMP	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
2294	WELDER, 600 AMP	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
CONCO PUMPING
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Operator	OTH	MARK ROMEC	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	WENDELL STEPHENS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
None of the Above	JNM	HUMBERTO DURAN	8.00	3.00	0.00	11.00		<input type="checkbox"/>
Carpenter	JNM	RICK PARKER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	JNM	ABRAHAM RUELAS	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L01-ENW.078 Tower Lift 01 External Paint Tower NW
CERTIFIED COATINGS COMPANY
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	APP	EDILBERTO LEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	RON PUBB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	MARCO ORDONA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	ANDREWS MADINA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO CASTRO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	RICARDO PASSILA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	DAN PEREY	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1033

Date: 12-Mar-2014

Wednesday

300	BLAST POT					No	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
AC256	825 COMPRESSOR					No	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>