

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:26 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1034 Const Calendar Day: 647 Date: 13-Mar-2014 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the skirt top plates , work on the skirt weld repair , & work on house keeping . They started at 7:00 AM.

Carlos , Jose , & Juan had to work on house keeping . Crews had to clean , vacuum , & pull out of the site debris & excess materials. They started at 7:10 AM.

Jose & Carlos had to work on the tower skin between 13 & 23 meters . Juan had to work inside the East shaft above 53 meters

Richard , Donald , Paul , & Reggie had to work on the skirt drainage plates , & prepare to work on the North side skirt weld repairs . Crews had to prepare their tools , equipments, reroute the power lines . They were done at 7:30 AM.

Donald , Paul , & Reggie had to work on the drainage plates . Crews had to grind the edge of the plates , fit in place , & tack weld on the tower skin . They started at 7:35 on the East tower shaft . Then , on the North tower

In addition to that , crews had to work on the South shear plate & South tower . They had to snug , mark 1/2 turn , & tension the bolts . Crews had to install new bolts on the South shear plate . Crews were called to prepare to work on the Transversal Indications on Joint B between 3 & 9 meters . They stopped on the bolts at 9:00 AM.

Richard had to work with his crews & he had to work on the North shear plate weld . Richard had to excavate the North side weld from the back .

In addition to that , he had to clean , grind , heat , & weld . He was done at 2:00 PM. He started to grind the weld & prepare it for the QA & QC to MT at 2:10 PM. He was done at 2:50 PM.

Obra , Roger , Carlos , Jonathon , & Rene came to the site at 12:50 PM. Crews had to work on the skirt . They had to tension the remaining bolts in the South & West shafts & on lift one on the skirt . Crews had to mobilize their tools , equipments , & reroute the air lines . They were done at 1:40 PM. Crews started to snug , mark 1/2 turn , & tension the bolts in the South shaft at 1:45 PM. They were done at 2:50 PM.

Tower crews were done at 3:00 PM. They had to wrap-up their tools & equipments. Crews left at 3:10 PM.

Ballard Diving crews came to the site at 6:55 AM. Crews had to seal the rib form panels using the



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1034

Date: 13-Mar-2014 Thursday

splash zone . Alex , Bill , & Todd had to prepare their gears , tools , air supply hoses . They were done at 8:00 AM.

Alex was the 1st diver to put his gear on . He went into the water at 8:20 AM. Alex came out at 12:00 PM.

Todd was the 2nd diver to go into the water at 12:40 PM. Todd came out at 1:40 PM.

Ballard Diving crews had to wrap up the air supply hoses & equipments. They were done at 3:00 PM. Crews left at 3:10 PM.

Conco crews came to the site at 7:00 AM. Crews had to work on the fender slab . Wendell , Rick , Arturo , & Salvador had to wet & cover the top of the slab . They started at 7:10 AM. Crews were done at 9:00 AM.

After that , crews had to remove the stay form vertical & top supports . They started at 9:05 AM. Crews were done at 11:00 AM.

Then , crews had to remove the excess stay form strips . Ben & Ron joined them . Crews started at 11:05 AM.

Conco crews had to work through the lunch break . They were done at 2:10 PM. Crews had to wrap up their tools . They left at 2:20 PM

Dutra crews came to the site at 63/13/201450 AM. Crews had to work on the fender slab . They had to prepare their tools & equipments . Crews were done at 7:15 AM.

Ben & Ron had to remove the forms from the closure joints , expansion joints , & work on house keeping . they started at 7:20 AM. Crews were done at 11:00 AM.

After that , crews joined Conco crews removing the excess pieces of the stay forms to the end of the shift .

Sam & James had to dewater the rib closures , check for water leak , & work with the divers . Crews started on the West side of the fender at 7:30 AM. They had to use 2 water pumps . Crews were done at 2:45 PM.

Luke had to work on CCO work . He had to cut , remove 2007 excess stay forms , & remove the loose concrete inside the stay forms . He started at 7:30 AM. He was done at 2:50 PM.
(For the CCO Work . For Luke 8.0 Regular Hours)

Steve had to operate the Bucyrus crane . He had to fly materials in & out of the site . Dan had to work on the barges rigging materials , & he had to work with the other crews .

Dutra crews were done at 3:00 PM. They had to wrap up their tools & equipments. Crews left at 3:10 PM.

Certified Coating crews came to the site at 7:10 AM. Crews had to sand blast the Electro Slag Welds & the areas around the welds . Ricardo , Andrews , Dan , Enrique , Francisco , Jorge , Justin , Roberto , Ron , had to prepare their equipments . They were done at 8:30 AM.

Crews had to blast in the center Inner East & Inner West from elevation 3 to elevation 6 meters .

In addition to that , crews had to build more scaffold where is needed . They were done at 3:00 PM. Crews had to wrap up their tools & equipments. They left at 3:15 PM.

Chris was on the site . He had to work with the painters . Check Chris 's report for the painters detailed activities .

In the afternoon , I had to pick up the concrete test cylinders , work on my report . I was done at 4:30

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1034

Date: 13-Mar-2014

Thursday

PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
DUTRA MATERIALS
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	DAN WHEELER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0670562	MARINE, STEEL BARGE						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
*E0660562							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
*E0650562							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
*E0640562	MARINE, STEEL BARGE						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
BALLARD DIVING & SALVAGE
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BALLARD DIVING & SALVAGE								
Marine Coordinator		TODD HORNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		BILL FEHR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
AMERICAN BRIDGE/FLUOR, A JV
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROGELIO RUIZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	JONATHAN CANITES	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FERMIN MEDINA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
--------------	-------------	--------	--------	--------	--------	----------------	---------	---------

ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 1034 **Date:** 13-Mar-2014 **Thursday**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
2295	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		
2294	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		
04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete							
CONCO PUMPING							
Labor							
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks
Contractor: CONCO PUMPING							
Semi-Skilled Laborer	FOR	WENDELL STEPHENS	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker		SALVADOR JUMINEZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	ARTURO SEGURA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Carpenter	JNM	RICK PARKER	8.00	0.00	0.00	8.00	<input type="checkbox"/>
04-0120F4 Bid Item: 078 T-L01-ENW.078 Tower Lift 01 External Paint Tower NW							
CERTIFIED COATINGS COMPANY							
Labor							
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks
Contractor: CERTIFIED COATINGS COMPANY							
Painter	JNM	JUSTIN VALDEZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	JNM	ENRIQUE GONZALEZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	APP	EDILBERTO LEON	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	JNM	RON PUBB	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	JNM	MARCO ORDONA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	JNM	ANDREWS MADINA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	JNM	FRANCISCO CASTRO	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	FOR	TONY KATRONES	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Painter	JNM	RICARDO PASSILA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	JNM	DAN PEREY	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Equipment							
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Dispute
Contractor: CERTIFIED COATINGS COMPANY							
300	BLAST POT					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
AC256	825 COMPRESSOR					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		