

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:24 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 1037 Const Calendar Day: 652 Date: 18-Mar-2014 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 05:00 am 05:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site a 6:55 AM. Crews had to work on the skirt drainage plates & work on house keeping . They started at 7:00 AM.

Carlos , Jose , Juan , & Rogelio had to work on house keeping . Crews had to clean , vacuum , & pull out of the site the debris & excess materials . Carlos & Jose had to work inside & outside the tower between 3 & 28 meters . Juan & Rogelio had to work in the East tower shaft above 53 meters . They started at 7:10 AM.

Richard , Donald , Paul , Randy , & Reggie had to work on the skirt drainage plates . Crews continued to fit & tack weld the plates on the West & South tower shafts .

In addition to that , crews had to clean the edges of the plates , C & D skins on the tower . Crews had to prepare their tools , & equipments . They were done at 7:30 AM.

In the afternoon , Donald had to work on the East tower shaft . Reggie had to work on the North tower shaft . Crews had to clean , grind , heat , & weld . They started at 12:40 PM.

Richard had to work on the unistrut on the North East skirt plate . He had to weld 2 utility pieces . Richard had to clean & grind the surface of the skirt plate , set the unistrut & tack weld . He started at 1:00 PM.

Simon & Bernie were on the site . They had to work with the welders . Check Simon report 's for the welders detailed activities .

Tower crews were done at 2:50 PM. They had to wrap up their tools & equipments . Crews left at 3:10 PM.

Conco concrete pump & crews came to the site at 5:30 AM. Crews had to work on the 2nd concrete pour for the fender slab . Greg & Herman had to set the pump , connect the hoses on the pump . Dutra crews had to connect the hoses on the barges . They were done at 6:15 AM.

The slurry truck came to the site at 6:20 AM. The 1st concrete truck came at 6:40 AM. Greg had to prime the pumps & the line . He was done at 6:50 AM.

The concrete pour started at 7:00 AM. It was done at 1:15 PM. 186 cubic meters were delivered to the site . 180 cubic meters were used . I had to make 8 test cylinders .



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 1037

**Date:** 18-Mar-2014 **Tuesday**

Greg had to clean the pump . He was done at 2:10 PM. The pump left at 2:15 PM. Herman had to work on the concrete truck .

& work on house keeping He was done at 2:00 PM . Herman joined the other crews finishing the top of the concrete. Herman left at 3:00 PM.

Alvera , Arturo , Adolfo , Dominico , Joaquin , & Lorenzo had to stay on the site to finish the top of the concrete . Crews had to finish , broom , & spray curing compound .

Joaquin & Dominico left at 4:00 PM. Adolfo , Arturo , Alvera , & Lorenzo left at 4:30 PM.

Dutra crews came to the site 5:50 AM. Crews had to work on the fender concrete pour , work on the traffic control , & work with Conco crews on the fender slab concrete pour . They started at 7:00 AM.

Ben & Luke had to work on the traffic control on Macalla Road . ( CCO Work ) . They started at 6:00 AM. Crews were done at 1:20 PM.

Sam , Ron , James , & Manuel had to work on the rib closures ahead of Conco crews . They had to set the pumps , dewater the rib closures , & work with Dutra crews before lifting the suction pipe .

In addition to that , crews had to work on house keeping , repair the damaged areas of the fender on the East side . They were done at 2:00 PM.

Ron , James , & Luke left at 2:10 PM. Sam , Ben , Dan , & Steve had to mobilize the barges North & prepare them to be tugged out of the site to Alameda tomorrow . They were done at 3:00 PM. Crews left at 3:10 PM.

Certified Coating crews came to the site at 7:10 AM. Crews had to sand blast inside the South & West tower shafts , inside the North & South cells between 3 & 9 meters .

Francisco , Jorge , & Roberto had to blast the Electro Slag welds & the surrounding areas . Ricardo , Sage , & Justin had to work & monitor the equipments on the barge . Marco , Andrews , & Ron had to work on the scaffolds . Crews started at 7:30 AM. They were done at 3:00 PM. Crews left 3:10 PM.

In the office , I had to work on my report , work on the concrete tickets . I was done at 5:30 PM.

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**

### DUTRA MATERIALS

#### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	MANUEL ROBIANCO	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Operator	OTH	STEVE FRIYER	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	DAN WHEELER	8.00	1.00	0.00	9.00		<input type="checkbox"/>

#### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
*E0670562	MARINE, STEEL BARGE	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Daouk, Sami    **Diary #:** 1037    **Date:** 18-Mar-2014    **Tuesday**

*E0660562						No	<input type="checkbox"/>
	8.00	0.00	0.00	0.00			
*E0650562						No	<input type="checkbox"/>
	8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0640562      MARINE, STEEL BARGE						No	<input type="checkbox"/>
	8.00	0.00	0.00	0.00			<input type="checkbox"/>

<b>04-0120F4</b>	<b>Bid Item: 039</b>	<b>T-FDS-CIP.039</b>	<b>Tower Fender System Cast-in-place Concrete</b>
------------------	----------------------	----------------------	---

BALLARD DIVING & SALVAGE

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> BALLARD DIVING & SALVAGE								
Marine Coordinator		TODD HORNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Marine Coordinator		BILL FEHR	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	0.00	0.00	0.00	0.00		<input type="checkbox"/>

<b>04-0120F4</b>	<b>Bid Item: 039</b>	<b>T-FDS-CIP.039</b>	<b>Tower Fender System Cast-in-place Concrete</b>
------------------	----------------------	----------------------	---

AMERICAN BRIDGE/FLUOR, A JV

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment						Rental Company	Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
2295	WELDER, 600 AMP					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
2294	WELDER, 600 AMP					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		

<b>04-0120F4</b>	<b>Bid Item: 039</b>	<b>T-FDS-CIP.039</b>	<b>Tower Fender System Cast-in-place Concrete</b>
------------------	----------------------	----------------------	---

CONCO PUMPING

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CONCO PUMPING								
Operator	OTH	GREG GILLESPIE	8.00	1.00	0.00	9.00		<input type="checkbox"/>
None of the Above	JNM	HUMBERTO DURAN	8.00	1.00	0.00	9.00		<input type="checkbox"/>

Equipment						Rental Company	Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	
<b>Contractor:</b> CONCO PUMPING							
*E0690562						No	<input type="checkbox"/>
		9.00	0.00	0.00	0.00		

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1037

Date: 18-Mar-2014

Tuesday

04-0120F4      Bid Item: 078      T-L01-ENW.078      Tower Lift 01 External Paint Tower NW

CERTIFIED COATINGS COMPANY

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	JNM	SAGE RAY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	JUSTIN VALDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	EDILBERTO LEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	RON PUBB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	MARCO ORDONA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	ANDREWS MADINA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO CASTRO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	RICARDO PASSILA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
300	BLAST POT						No	
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
AC256	825 COMPRESSOR						No	
		0.00	0.00	0.00	0.00			<input type="checkbox"/>