

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:24 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 1038 Const Calendar Day: 653 Date: 19-Mar-2014 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:55 AM. Crews had to work on the skirt drainage plates , utility unistrut , & house keeping . They started at 7:00 AM.

Carlos , Jose , Juan , & Rogelio had to work on house keeping . Crews had to clean & vacuum inside & out side the tower shafts . They started at 7:10 AM.

Carlos & Jose had to work inside the cells between 9 & 13 meters . Crews had to remove the sand blast . Rogelio & Juan had to work inside the East tower shaft above 53 meters .

Richard , Donald , Paul , & Reggie had to work on the skirt drainage plates & utility unistrut . Crews had to prepare their tools & equipments . They were done at 7:30 AM.

Richard had to work with his crews , work on the North East skirt plate . He continued to work on the utility unistrut . Richard had to remove the unistruts that he tacked weld yesterday & place new unistruts . Richard had to clean , grind , heat , & weld . He started at 7:40 AM.

Donald had to work on the South tower shaft on the C skin . Reggie had to work on the North & West tower shafts on the B skins . Crews had to clean , grind , heat , & weld the drainage plates . They started at 7:40 AM.

Paul had to work with all crews . He had to clean , grind , & supply materials to all crews .

Simon , Salvador , & Bernie were on the site . They had to work with the welders . Check Simon 's report for the welders detailed activities .

Conco crews came to the site at 7:00 AM. Arturo & Herman had to work on the fender slab . Crews had to wet & cover the 2nd pour area . They started at 7:10 AM. Crews were done at 8:20 AM.

In addition to that , crews had to wrap the blankets form the 1st pour , pile the excess wood , prepare to pull out of the site , & sweep the entire slab . They were done at 12:20 PM.

After that , crews had to work on the slab repair . Crews had to chip the concrete 0.05 meter deep & cut the existing tie rods & work on house keeping . They started at 12:20 PM. Crews were done at 1:30 PM.

Crews had to leave early to go to pick up their equipments to grind & clean the concrete & mix the repair cement . They had to wrap up their tools & equipments . Crews left at 1:40 PM

Certified Coating crews came to the site at 7:00 AM. Crews had to work inside the tower shafts & cells between 3 & 9 meters . They had to sand blast the Electro Slag Welds & the surrounding areas . Crews



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 1038

**Date:** 19-Mar-2014

**Wednesday**

had to prepare their equipments , & hoses . They were done at 7:20 AM.

Francisco , Jorge , Justin , & Roberto had to sand blast inside the East & West cells between 3 & 9 meters & on Joint P , Q , T , & V between 9 & 13 meters on the outer faces . They started at 7:30 AM. Roberto was done at 2:00 PM. Francisco & Jorge were done at 2:40 PM.

Ricardo , Marco , Andrews , & Ron had to work on the scaffolds . They had to build scaffolds in the East & West cells between 9 & 13 meters .

Tony , Ricardo , & Ron had to work on the barge monitoring the equipments & work with the other crews . Crews started at 7:10 AM.

Chris was on the site . He had to work with the painters . Check Chris 's report for the painters detailed activities .

I had to pick up the concrete test cylinders from the field , work on my report . I was done at 4:30 PM.

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**

### DUTRA MATERIALS

#### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
Piledriver	JNM	LUKE HUDSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	MANUEL ROBIANCO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	OTH	STEVE FRIYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	OTH	DAN WHEELER	0.00	0.00	0.00	0.00		<input type="checkbox"/>

#### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
*E0670562	MARINE, STEEL BARGE						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
*E0660562							No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
*E0650562							No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
*E0640562	MARINE, STEEL BARGE						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**

### AMERICAN BRIDGE/FLUOR, A JV

#### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 1038

**Date:** 19-Mar-2014

**Wednesday**

Equipment									
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	Rental Company	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV									
2296	WELDER, 600 AMP	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>		
2295	WELDER, 600 AMP	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>		
2294	WELDER, 600 AMP	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>		

  

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete									
CONCO PUMPING									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
<b>Contractor:</b> CONCO PUMPING									
Semi-Skilled Laborer	JNM	ARTURO SEGURA	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
None of the Above	JNM	HUMBERTO DURAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Equipment									
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	Rental Company	
<b>Contractor:</b> CONCO PUMPING									
*E0690562		0.00	0.00	0.00	0.00	No	<input type="checkbox"/>		

  

04-0120F4 Bid Item: 078 T-L01-ENW.078 Tower Lift 01 External Paint Tower NW									
CERTIFIED COATINGS COMPANY									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
<b>Contractor:</b> CERTIFIED COATINGS COMPANY									
Painter	JNM	DAN PEREY	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Painter	JNM	JUSTIN SELVA	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Painter	APP	EDILBERTO LEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Painter	JNM	RON PUBB	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Painter	JNM	MARCO ORDONA	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Painter	JNM	ANDREWS MADINA	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Painter	JNM	FRANCISCO CASTRO	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Painter	FOR	TONY KATRONES	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Painter	JNM	RICARDO PASSILA	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Equipment									
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	Rental Company	
<b>Contractor:</b> CERTIFIED COATINGS COMPANY									
300	BLAST POT	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>		
AC256	825 COMPRESSOR	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>		