

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 11:15 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 297 Const Calendar Day: 653 Date: 19-Mar-2014 Wednesday

Inspector Name: Jalali, Parviz Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 16-Sep-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60

Precipitation

Condition Partly Cloud

Working Day ☒ If no, explain:**Diary:**

Dispute

CCO # 357

SCHWAGER DAVIS CONTINUED GROUTING IN CABLE TIE DOWN AT W2E TODAY.

EQP. 2 PICKUP TRUCK

2 MANLIFT IDLE

1 20 TON CRANE IDLE

1 FORKLIT

CCO-357 Bid Item: 001 0-TYD-ELS.357 W-2 Cable Tie-Downs

SCHWAGER DAVIS INC.

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SCHWAGER DAVIS INC.								
Ironworker	JNM	CHND COLEM	10.00	0.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Servando Alonzo	10.00	0.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Ben Vasquez	10.00	0.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	Erin Jones	10.00	0.00	0.00	10.00		<input type="checkbox"/>
Ironworker	GEN	Ralph Craig	10.00	0.00	0.00	10.00		<input type="checkbox"/>

Equipment

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: SCHWAGER DAVIS INC.							
*E0370715						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		

