

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:41 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 497 Const Calendar Day: 658 Date: 24-Mar-2014 Monday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 08:00 pm Break: 04:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Clear/cool.

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Bill Casey staff meeting 0800-0900. Munters on site to work on east anchorage unit. Track progress of ABF welders installing CCO 339 pipe support hangers. Track progress of FWS layout of CCO 339 pipe supports. Misc MEP paperwork and write diaries.

**04-0120F4 Bid Item: 123 0-000-000.123 CCSF WATER MAIN (12 NPS)**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	4.00	0.00	0.00	4.00		<input type="checkbox"/>

Diary:

Dispute

Ductile Iron Pipe 123 0-000-000.123

Tom Colombo, Rick Kiiikvee, and Narciso Biagi spent half the shift loading excess DIP onto trucks to be sent to the recycler. Josh Johnson spent the whole shift in the yard loading material

**CCO-339 Bid Item: 001 0-MPI-ELS.339 Modify Piping at PP128**

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	SALVADOR MERINO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

Bike Path Mechanical Expansion Loop 001 0-MPI-ELS.339

Sal Marino provided the welding QC for the ABF welds performed per the direction given in the ATP for CCO 339.

**CCO-339 Bid Item: 001 0-MPI-ELS.339 Modify Piping at PP128**

F.W. SPENCER AND SON, INC

Labor

ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Feather, Bernard Diary #: 497 Date: 24-Mar-2014 Monday

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	4.00	0.00	0.00	4.00		<input type="checkbox"/>

Diary:

Bike Path Mechanical Expansion Loop **001** 0-MPI-ELS.339

Tom Colombo, Rick Kiiikvee, and Narciso Biagi spent 4 hours laying out the CCO 339 pipe runs for the bike path expansion loop at PP 128 such that ABF welders could weld into place the hangers for the CCO 339 pipe supports.

The crew used a crew truck in performance of this work to get to and from the work location.

CCO-339 Bid Item: 001 0-MPI-ELS.339 Modify Piping at PP128

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	ERIC SPARKS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	MICHAEL DRAPER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CHARLES CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Bike Path Mechanical Expansion Loop **001** 0-MPI-ELS.339

Rand Clayborn, Mike Draper, and Eric Sparks spent the shift welding the PS-33, PS 34, and PS35 hanger beams and the temporary supports per the direction given in the ATP for CCO 339.

The crew used a crew truck and a welding machine in performance of this work.

CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer

F.W. SPENCER AND SON, INC

Diary:

Mechanical Change of **001** 0-FWS-ELS.354

No mobilization this day because FWS was working in the yard for the majority of the shift. The mobilization to the bridge for laying out the pipe runs for the bike path expansion loop will be paid under the CCO 339 work for today.

The FWS crew used a towed port-a-potty which is invoiced monthly under CCO 354.