

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:21 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 1042 Const Calendar Day: 659 Date: 25-Mar-2014 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:55 AM. Crews had to work on the skirt drainage plates & work on house keeping . They started at 7:00 AM.

Carlos , Jose , Juan , & Rogelio had to work on house keeping inside the tower shafts & cells . Crews had to clean , vacuum & pull out of the site the debris . They started at 7:10 AM.

Carlos & Jose had to work inside the tower shafts & cells between 3 & 13 meters , & they had to clean the North skirt center plate outside the tower . Rogelio & Juan had to work inside the South tower shaft starting on the top coming down .

Richard , Donald , Paul , & Reggie had to work on the skirt drainage plates. Crews had to prepare their tools & equipments. They were done at 7:30 AM.

Richard had to work on the skirt drainage plate . He continued to work on skin C . Richard had to clean , grind , heat , & weld . He started at 7:30 AM. He was done at 10:00 AM.

After that , Richard had to work with his crews , QA & QC .

Donald had to work on the skirt drainage plate on the East tower shaft , on the D skin . Donald had to clean , grind , heat , & weld . He started at 7:40 AM.

Reggie had to work on the skirt drainage plate on the South shear plate . Reggie had to clean , grind , heat , & weld . He started at 7:45 AM.

Paul had to work with all crews , he had to clean & grind the welds on the North & West tower shafts , he started at 7:30 AM. He was done at 12:00 PM.

In the afternoon , Paul had to work on the skirt bolts at 9 meters . He had to tension the bolts on the South center plate & on the North East plate . Paul had to snug , mark 1/2 turn , & tension the bolts . He started at 1:00 PM. He was done at 2:15 PM. Paul had to wrap up his tools & equipments . He was done at 2:30 PM.

Simon , Bernie , & Salvador were on the site . They had to work with the welders , VT , & MT the welds . Check Simon report 's for the welders detailed activities .

Conco crews came to the site at 6:55 AM. Crews had to work on the fender slab repair in the area next to the parapet . 0.5 meter wide . Crews had to prepare their tools , equipments , & reroute the power lines . They were done at 7:05 AM.



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1042

Date: 25-Mar-2014

Tuesday

Arturo had to clean & grind the concrete . Herman had work on the North side of the fender slab. He had to vacuum , mix the repair cement , apply concrete glue , place the cement , finish , & broom the top of the cement . Crews started at 7:10 AM.

Due to the weather conditions . Crews had to stop at 11:10 AM. They continued to clean & grind the top of the slab at 12:00 PM. Due to the rain crews had to stop at 2:00 PM. Wrap up their tools & equipments . Crews left at 2:10 PM.

Ballard Diving crews came to the site at 6:50 AM. Bill , Michael , & Todd had to work on the false work & form panel removal. Crews had to prepare their gears , air supply hose , & equipments . They were done at 9:15 AM.

Bill was the only diver to put his gear on . He went into the water at 9:20 AM. Alex had to hook the crane to the false work carry beams on the South West corner , & loosen the lower bolts on the form work panels on the East side of the fender . Bill came out at 2:40 PM.

Ballard Diving crews had to wrap up their gears , hoses , & equipments. They left at 3:10 PM.

Dutra crews came to the site at 6:55 AM. Crews had to work on the fender plastic lumber , & work on the false work removal . They had to mobilize & set the barge from the West side of the tower to the East side . They were done at 9:15 AM.

After that , crews had to prepare their tools , equipments . Set the boat in the water . Crews were done at 7:20 AM.

Steve had to operate the Bucyrus crane . He had to fly materials in & out of the site . , & fly out the North East false work carry beams & form panels . Bill had to work on the barge rigging materials & he had to work with the crews .

Steve flew the 1st beam out of the water at 10:40 AM. The 2nd beam at 11:10 AM. & the 3rd beam at 11:50 AM.

Ben & Ron had to work on the plastic cover panels . Crews had to bring materials to the East side of the tower using ABF Terex crane . Measure the openings on the remaining locations , cut to size the panels , sort , & wait for the crane .

In addition to that , crews had to work on house keeping , work with the other crews on the false work carry beams . They were done at 12:00 PM.

In the afternoon , crews had to place the 1.2 X 2.5 meters cover panels on the North & East sides . They had to set the panels , drill , & drive the screws . They started at 12:40 PM. Crews were done at 2:45 PM.

Manuel had to work on the trussle . He had to remove the hand rails , gate , toe boards , cut the welds between piles & the I beam , & prepare the trussle to be disassembled & pull out . He started at 7:30 AM. He was done at 2:45 PM.

Sam , James , & Luke had to work on the fender false work . Crews had to work on the pile top brackets , cut the rods , pull out of the site , set on the barge , & work with the divers on the carry beam removal . They started at 9:30 AM. Crews were done at 12:00 PM.

In the afternoon , crews joined Ben & Ron the plastic lumber on the North & East sides , & they had to work on the form panels . They started at 12:40 PM. Crews were done at 2:45 PM.

Dutra crews had to wrap up their tools & equipments . They left at 3:10 PM.

Certified Coating crews came to the site at 7:00 AM. Crews had to work on the house keeping , scaffolds , & sand blast the Electro Slag Welds in the South cell between 3 & 9 meters . They started at 7:10 AM.

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 1042

**Date:** 25-Mar-2014 **Tuesday**

Ricardo , Marco , Andrews , Bill , Francisco , Justin , Roberto , & Ron had to work on the scaffold . Crews had to assemble scaffolds on the East side for Joints P & Q , on face A between 3 & 9 meters , disassemble the unwanted scaffolds inside the cells & shafts & pull the materials out of the site . they started at 7:10 AM.

In addition to that . Francisco & Roberto had to sand blast the weld areas in the South cell between 3 & 9 meters & work on house keeping . They were done at 2:50 PM.

Certified Coating crews had to wrap up . They left at 3:10 PM.

Joe was on the site . He had to work with the painters . Check Joe 's report for the painters detailed activities .

In the office , I had to work on my report . I was done at 4:30 PM.

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**
**DUTRA MATERIALS**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
Piledriver	JNM	BILL BIRCH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	MANUEL ROBIANCO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
*E0660562							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
*E0650562							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
*E0640562	MARINE, STEEL BARGE						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**
**BALLARD DIVING & SALVAGE**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> BALLARD DIVING & SALVAGE								
Marine Coordinator		MICHAEL DANT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		TODD HORNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		BILL FEHR	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**
**AMERICAN BRIDGE/FLUOR, A JV**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Operator	JNM	JEFFREY KELLER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Daouk, Sami    **Diary #:** 1042    **Date:** 25-Mar-2014    **Tuesday**

Ironworker	APP	REGINALD HUMPHREY	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00	<input type="checkbox"/>

Equipment						Rental Company	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
2154	EQUIPMENT, CRANE, 60 TON					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		
2296	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		
2295	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		
2294	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		

**04-0120F4    Bid Item: 039    T-FDS-CIP.039    Tower Fender System Cast-in-place Concrete**

CONCO PUMPING

Labor							
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Dispute
<b>Contractor:</b> CONCO PUMPING							
Semi-Skilled Laborer	JNM	ARTURO SEGURA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
None of the Above	JNM	HUMBERTO DURAN	8.00	0.00	0.00	8.00	<input type="checkbox"/>

**04-0120F4    Bid Item: 078    T-L01-ENW.078    Tower Lift 01 External Paint Tower NW**

CERTIFIED COATINGS COMPANY

Labor							
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY							
Painter	JNM	BILL GREENWOOD	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	JNM	JUSTIN SILVA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	APP	EDILBERTO LEON	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	JNM	RON PUBB	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	JNM	MARCO ORDONA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	JNM	ANDREWS MADINA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	JNM	FRANCISCO CASTRO	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	FOR	TONY KATRONES	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	JNM	RICARDO PASSILA	8.00	0.00	0.00	8.00	<input type="checkbox"/>

Equipment						Rental Company	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY							
*E0700562						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		
300	BLAST POT					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		
AC256	825 COMPRESSOR					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		

---

## ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 1042 **Date:** 25-Mar-2014 **Tuesday**

---

