

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:21 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1043 Const Calendar Day: 660 Date: 26-Mar-2014 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the skirt , work on house keeping , & work on miscellaneous activities . They started at 7:00 AM.

Carlos , Jose , Juan , & Rogelio had to work on house keeping . Crews had to clean , vacuum , & pull out of the site the debris . They started at 7:10 AM.

Carlos & Jose had to work inside the tower shafts & cells between 3 & 9 meters & they had to pressure wash the tower skins using high pressure wash machine at 13 meters . Juan & Rogelio had to work inside the South tower shaft starting from the top coming down .

Richard , Donald , Paul , & Reggie could not work on the skirt drainage plates due to the weather conditions Crews had to work on miscellaneous activities for the labors , & other crews on the site . Crews were done at 10:00 AM. They left at 10:15 AM.

Simon & Bernie were on the site . No welding inspections today . Bernie left at 10:30 AM.

Conco crews came to the site at 6:55 AM. Due to the weather conditions crews could work on the fender slab repair . They had load the blankets & the lumber on the boat & pull them out of the site . They started at 7:10 AM. Crews were done at 9:20 AM. They left at 9:30 AM.

Ballard Diving crews came to the site at 6:50 AM. Crews had to work on the false work removal & work on the fender closure panel removal . Bill , Michael , & Todd had to prepare their gears , air supply hoses , & equipments. They were done at 8:15 AM.

Todd was the only diver to put his gear on . He went into the water at 8:20 AM. Todd had to hook the South East false work carry beams to the crane & he had to loosen the rods on the form panels . Todd came out at 2:50 PM.

Ballard Diving crews had to wrap up their gear , hoses , & equipments . They left at 3:10 PM.

Dutra crews came to the site at 6:50 AM. Crews had to work on the plastic lumber & work on the false work removal . They had to prepare their tools , & equipments . They were done at 7:15 AM.

Dutra crews had to mobilize & set the barge further South to reach the South East corner carry beams . They started at 7:20 AM. They were done at 7:40 AM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1043

Date: 26-Mar-2014

Wednesday

Steve had to operate the Bucyrus crane . Steve had to fly the beams out , fly materials in & out of the site . Garrett had to work on the barge . He had to work on the rigging materials & he had to work with the other crews .

Steve flew & set on the barge the 1st false work carry beam out of the water at 9:20 AM. The 2nd beam at 10:10 AM. & the 3rd beam at 11:00 AM.

Sam , Ron , Ben , James , & Luke had to work on the false work & work on the plastic lumber . Crews had to cut the rods & remove the pile top brackets .

In addition to that , crews had to work with the divers , work on the plastic lumber preparations , & work on house keeping . They started at 7:45 AM. Crews were done on the false work beam removal at 11:10 AM.

After that , crews had to work on the piles on the East side . Crews had to cut 4 of the welded brackets on the piles & pull them out of the site . They started at 11:20 AM. Crews were done at 2:00 PM.

Then , crews had to work on the plastic lumber & panels . They had to remove the rods out of the form panels , pull the panels out of the site , install the rods , & erect the r 0.25 X 0.25 X 2.5 meters plastic lumber top & bottom pieces . They started on the East side at 2:10 PM. crews were done at 3:20 PM. Crews completed 2 locations .

Manuel continued to work on the tussle . He had to prepare the trussell to be disassembled & pulled out of the site . He had to remove the tie rods from 0.3 X 0.3 lumber & pull the lumber out of the side using fork lift . He started at 8:00 AM. James & Luke joined at 11:15 AM. They were done at 2:00 PM. They joined the other crews at 2:05 PM. to the end of the shift .

Ben , James , & Luke had to wrap up their tools & equipments. Crews were done at 3:10 PM. They left at 3:15 PM.

Sam , Ron, Manuel , Steve , & garrett had to wrap up , pull the the catwalk out of the site , pull the anchors the float , & the boat out of the water , back up the barge North to be tugged out of the site . They were done at 5:00 PM. Crews left on the tug boat at 5:10 PM.

Certified Coating crews came to the site at 7:00 AM. Crews had to work on the tower shafts & cells . They had to spot sand blast , paint the Electro Slag weld areas & the surrounding areas . Crews had to prepare their tools & equipments . They were done at 8:00 AM. They started to sand blast inside the East cell between 9 & 13 meters at 9:00 AM.

In addition to that , crews had to bring materials inside the skirt , build scaffolds on the North , East , & South sides , & extend the scaffolds on the West side between 3 & 9 meters .

In the morning crews could not work inside the skirt because of the water level inside the skirt , cells , & tower shafts . The North & South sumps were full & the drainage pipes were clogged . Crews had to remove the grating , & open the drain . The water was drained completely at 10:00 AM.

Certified Coating crews were done at 2:50 PM. They left at 3:10 PM.

In the office , I had to work on my report . I was done at 4:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Piledriver	JNM	GARRETT SULUVAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	MANUEL ROBIANCO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	STEVE FRIYER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 1043 **Date:** 26-Mar-2014 **Wednesday**

Piledriver	APP	JAMES SAVAGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Dispute
Contractor: DUTRA MATERIALS								
*E0660562							No	
			8.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0650562							No	
			8.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0640562	MARINE, STEEL BARGE						No	
			8.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

BALLARD DIVING & SALVAGE

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BALLARD DIVING & SALVAGE								
Marine Coordinator		MICHAEL DANT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		TODD HORNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		BILL FEHR	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

AMERICAN BRIDGE/FLUOR, A JV

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

CONCO PUMPING

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Semi-Skilled Laborer	JNM	ARTURO SEGURA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
None of the Above	JNM	HUMBERTO DURAN	3.00	0.00	0.00	3.00		<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L01-ENW.078 Tower Lift 01 External Paint Tower NW

CERTIFIED COATINGS COMPANY

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	DAN PEREY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	JUSTIN SILVA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 1043 **Date:** 26-Mar-2014 **Wednesday**

Painter	APP	EDILBERTO LEON	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	JNM	RON PUBB	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	JNM	MARCO ORDONA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	JNM	ANDREWS MADINA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	JNM	FRANCISCO CASTRO	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	FOR	TONY KATRONES	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	JNM	RICARDO PASSILA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Equipment							Rental Company
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks
Contractor: CERTIFIED COATINGS COMPANY							Dispute
*E0700562							No
			8.00	0.00	0.00	0.00	<input type="checkbox"/>
300	BLAST POT						No
			8.00	0.00	0.00	0.00	<input type="checkbox"/>
AC256	825 COMPRESSOR						No
			8.00	0.00	0.00	0.00	<input type="checkbox"/>