

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:18 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1048 Const Calendar Day: 667 Date: 02-Apr-2014 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Wind & Rain

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the utility unistrut , work on miscellaneous activities , & work on house keeping . They started at 7:00 AM.

Richard , Donald , Paul , & Reggie had to work on the utility unistrut on the skirt . Crews had to prepare their tools , equipments , & reroute the power lines . They were done at 7:30 AM.

Richard had to work on house keeping on the top of the slab . He had to pull out of the site the skip boxes , excess lumber & plywood , work on the rigging for Bleyco crews , & prepare to remove the temporary ladders on the North & South center skirt plates & corners . He started at 7:45 AM.

In addition to that , Richard & Paul had to work with his crews & work with the QA & QC .& work on miscellaneous activities .

Donald had to work on the South East skirt plate . Donald continued to weld the unistrut . He had to clean , grind , heat , & weld . He started at 7:50 AM.

Reggie had to work on the South West skirt plate . Reggie had to weld the utility unistrut . He had to clean , grind , heat , & weld . He started at 7:40 AM. He was done at 9:00 AM.

After that , he had to mobilize his tools , equipments , reroute the power lines , & set on the North East skirt . Reggie had to work on the remaining unistrut . He started at 9:05 AM. He was done at 2:50 PM.

Paul had to work with all crews . He had to mobilize their tools , equipments, reroute the power lines , clean , & grind . He started at 7:20 AM.

In addition to hat , Paul had to test 10% of the bolts on the South center & North East skirt plates at 9 meters . He started at 8:10 AM. He was done at 8:40 AM.

In the afternoon , Richard , Donald , & Paul had to work n the ladders on the North side. Crews had to remove the floats , planks , platforms , disassemble , & pull out of the site 2 ladders . They started at 12:40 PM. Crews were done at 2:50 PM.

Simon & Bernie were on the site . They had to work with the welders , VT , & MT the welds . Check Simon 's report for the welders detailed activities .

Ryan had to operate the grove crane . He had to fly materials to 7 from the site to ABF , Bleyco , & Certified Coating crews .



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1048

Date: 02-Apr-2014

Wednesday

Tower crews were done at 2:50 PM. They had to wrap up their tools & equipments . Crews left at 3:10 PM.

Coating crews came to the site at 7:30 AM. Crews had to work on spot blast , clean , paint , touch ups , & spot repair in the cells & tower shafts .

Andrews , Bill , Francisco , Jorge , Roberto , Ricardo , & Ron had to prepare their equipments , hoses , & materials . They were done at 8:30 AM.

Bill had to work on the barge . He had to monitor the equipments, & he had to work with the other crews .

Francisco , Jorge , & Roberto had to spot sand blast , clean , & paint. & they had to work on the repair & touch ups .

Andrews , Marco , Ricardo , & Ron had to work with all crews vacuum , clean inside the cells & tower shafts .

Joe was on the site . He had to work with the painters . Check Joe 's report for the painters detailed activities .

Joe & Charlie had to make punch list for the painters to work on .

Certified Coating crews had to work on the punch list . They were done at 4:50 PM. crews left at 5:10 PM.

Conco crews came to the site at 6:55 AM. Crews had to work on the fender slab concrete repair . They had to repair the 0.5 meter strip on the parapet side . Crews had to prepare their tools , equipments, & reroute the power lines . They were done at 7:10 AM

Arturo continued to clean the top of the concrete , apply the concrete glue , & he had to work on house keeping . He started on the South East . Then , the South side , & South West corner .

Herman had to work on the 0.5 meter strip repair . Herman had to clean & vacuum the top of the concrete ,
, mix the repair cement , apply , spread , finish , & broom . He started on the East side at 7:15 AM. Herman had to complete , finish & broom the 25 meters that previously he worked on , but not completed . He started at 7:15 AM. He was done at 10:00 AM.

After that, he started on the South East corner at 10:05 AM. Herman had to fill the cavity for the remaining portion of the repair area .

Conco crews were done at 2:10 PM. They had to wrap up their tools & equipments . Crews left at 2:20 PM.

In the office , I had to work on my report . I was done at 3:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Piledriver	JNM	LUKE HUDSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	MANUEL ROBIANCO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	OTH	STEVE FRIYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 1048 **Date:** 02-Apr-2014 **Wednesday**

Piledriver	JNM	BEN UNUTOA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0660562							No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0650562							No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0640562	MARINE, STEEL BARGE						No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
BALLARD DIVING & SALVAGE

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
AMERICAN BRIDGE/FLUOR, A JV

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	RYAN OKU	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E1090369	"HYDRAULIC CRANES & EXCAVATORS						No	
			8.00	0.00	0.00	0.00		<input type="checkbox"/>
2295	WELDER, 600 AMP						No	
			8.00	0.00	0.00	0.00		<input type="checkbox"/>
2294	WELDER, 600 AMP						No	
			8.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
CONCO PUMPING

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Semi-Skilled Laborer	JNM	ARTURO SEGURA	8.00	1.00	0.00	9.00		<input type="checkbox"/>
None of the Above	JNM	HUMBERTO DURAN	8.00	1.00	0.00	9.00		<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L01-ENW.078 Tower Lift 01 External Paint Tower NW
CERTIFIED COATINGS COMPANY

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	JORGE FLORES RAMERO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 1048 **Date:** 02-Apr-2014 **Wednesday**

Painter	JNM	RON PUBB	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter	JNM	RICARDO PASSILA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter	JNM	MARCO ORDONA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter	JNM	FRANCISCO CASTRO	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter	APP	EDILBERTO LEON	0.00	2.00	0.00	2.00	<input type="checkbox"/>
Painter	JNM	BILL GREENWOOD	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter	JNM	ANDREWS MADINA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Equipment							
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company
Contractor: CERTIFIED COATINGS COMPANY							
*E0760562							No
			8.00	2.00	0.00	0.00	<input type="checkbox"/>
*E0750562							No
			8.00	2.00	0.00	0.00	<input type="checkbox"/>
*E0700562							No
			8.00	2.00	0.00	0.00	<input type="checkbox"/>
300	BLAST POT						No
			8.00	2.00	0.00	0.00	<input type="checkbox"/>
AC256	825 COMPRESSOR						No
			8.00	2.00	0.00	0.00	<input type="checkbox"/>