

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:17 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1050 Const Calendar Day: 669 Date: 04-Apr-2014 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Wind & Rain

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the East skirt plate . They started at 7:00 AM.

Richard , Donald , Paul , & Reggie had to work on the skirt . Crews had to prepare their tools , equipments , reroute the air & power lines . They were done at 7:10 AM.

After that , crews had to remove the permanent ladder between 9 & 13 meters , remove the temporary ladder between 3 & 9 meters , fly out of the site the equipments on the platform , & the accessories . They started at 7:15 AM. Crews were done at 8:30: AM.

The skirt East center plate was delivered to the site at 7:45 AM. Crews had to hook the plate to the crane , fly , adjust the plate , install the rods , remove the temporary bolts on the shims , install , & snug the permanent bolts at 9 meters using

70 mm. bolLs DGHM 220106 & 90 mm. bolts DGHM 220159 . They were done at 2:10 PM.

Then , crews had to place the top plate washer .

Jeffery had to work operate the Manitowec crane. He had to fly the skirt plate & other material to the site . Matt had to work on the barge rigging materials & he had to work with the other crews .matt left at 1:00 PM.

Ryan had to operate the Grove crane . He had to fly materials out of the site for ABF , Bleyco , Certified , & Conco crews . Justin had to work on the barge rigging materials & he had to work with the other crews .

Bernie & Joe were on the site . They had to VT & MT the welds . Check Simon 's report for the detailed activities .

Tower crews were done at 2;50 PM. They had to wrap up their tools & equipments . Crews left at 3:10 PM.

Conco crews came to the site at 6:50 AM. Crews had to work on the top of the parapet cracks . Crews had to use air pressure to clean & dry the cracks . They started at 7:10 AM.

In addition to that , crews had to work on the parapet side wall repair . They had to fill the holes with repair cement mix , work on house keeping . They were done at 8:30 AM.

After that , crews had to mix the 2 kind epoxy , & inject into the cracks . They started at 8:35 AM. Crews were done for the 1st application at 9:30 AM. Crews had to come back & inject more epoxy in the where is needed . They were done at 10:15 AM.

Then , Ryan had to fly & set ion the boat Conco skip box with their tools & equipments . Crews had to go to pier 7 & unload the skip box .



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1050

Date: 04-Apr-2014

Friday

Crews returned to the site at 11:00 AM. They had to inject more epoxy in the cracks where is needed & clean the top of the parapet . They were done at 12:00 PM. Crews left at 12:10 PM.

Certified coating crews came to the site at 7:15 AM. Crews had to spot blast , clean , & paint inside the tower shafts & cells between 3 & 13 meters . Crews had to reroute their blasting hoses , air hoses , vacuum hoses from the East side of the tower to between 3 & 13 meters . Crews had to reroute their blasting hoses , air hoses , vacuum hoses from the East side of the tower to the West side . they started at 7:20 AM. crews were done at 9:00 AM.

Bill had to work on the barge . He had to monitor the equipments , & he had to work with the other crews .

Francisco , Jorge , & Roberto had to spot sand blast , clean , & paint. & they had to work on the repair & touch ups .

In addition to that , crews had to clean , & apply primer coat on the East center skirt before ABF crews install the permanent platform. They started at 10:20 AM. Crews were done at 10:40 AM.

Andrews , Marco , Ricardo , & Ron had to work with all crews , vacuum , clean inside the cells & tower shafts , & they had to disassemble the scaffold in the East & South tower shafts between 9 & 13 meters , load the skip box with the materials , fly , & set on the barge .

In the afternoon , crews had to disassemble the scaffolds in the North & West tower shafts , fly , & set the materials on the barge .

Joe was on the site . He had to work with the painters . Check Joe 's report for the painters detailed activities .

Certified Coating crews had to work on the punch list . They were done at 3:00 PM. crews left at 3:10 PM.

In the office , I had to work on my report . I was done at 3:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	RYAN OKU	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	MATTHEW MORTON	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Operator	JNM	JUSTIN GARRETT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002138a	Manitowoc 4100W Series 1 Crane, part of "Ringer Crane 2"	8.00	0.00	0.00	0.00		No	<input type="checkbox"/>
2321	Equipment, Crane, 90 Ton Rough Terrain	8.00	0.00	0.00	0.00		No	<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

CONCO PUMPING

Labor


ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 1050 **Date:** 04-Apr-2014 **Friday**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Semi-Skilled Laborer	JNM	ARTURO SEGURA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
None of the Above	JNM	HUMBERTO DURAN	5.00	0.00	0.00	5.00		<input type="checkbox"/>
04-0120F4 Bid Item: 078 T-L01-ENW.078 Tower Lift 01 External Paint Tower NW								
CERTIFIED COATINGS COMPANY								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	JORGE FLORES RAMERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	RON PUBB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	RICARDO PASSILA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	MARCO ORDONA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO CASTRO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	EDILBERTO LEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	BILL GREENWOOD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	ANDREWS MADINA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: CERTIFIED COATINGS COMPANY								
MOD67112	25KW GENERATOR					No		
		8.00	0.00	0.00	0.00		<input type="checkbox"/>	
*E0760562						No		
		8.00	0.00	0.00	0.00		<input type="checkbox"/>	
*E0750562						No		
		8.00	0.00	0.00	0.00		<input type="checkbox"/>	
*E0700562						No		
		8.00	0.00	0.00	0.00		<input type="checkbox"/>	
300	BLAST POT					No		
		8.00	0.00	0.00	0.00		<input type="checkbox"/>	
AC256	825 COMPRESSOR					No		
		8.00	0.00	0.00	0.00		<input type="checkbox"/>	