

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:16 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1052 Const Calendar Day: 673 Date: 08-Apr-2014 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Wind & Rain

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the skirt & they had to work on miscellaneous activities . They started at 7:00 AM.

Richard , Donald , Paul , & Reggie had to work on the East center plate . Crews had to snug , mark 1/2 turn , & tension the bolts on the skirt at 9 & 13 meters . Crews had to prepare their tools , equipments , reroute the power & air lines . They were done at 7:30 AM.

In addition to that , crews had to erect the East permanent platform & ladder between 9 & 13 meters . Use Mag drill to enlarge 2 holes , install plate washers , & install one beveled washer at the transition inside the East cell . Crews were done at 2:40 PM.

Brian was on the site . He had to work with the bolting crews .

Simon & Bernie were on the site . They had to VT & MT the skirt drainage plate welds & they had to work on the skirt top plate . Check Simon 's report for detailed activities .

Ryan had to operate the Grove crane . He had to fly materials in & out of the barges for ABF & Certified crews .

Jeffery had to operate the Manitowec crane. He had to fly the platform for ABF crews & he had to work with the elevator crews for most of the shift .

Tower crews were done at 2:50 PM. They had to wrap up their tools & equipments. Crews left at 3:10 PM.

Certified coating crews came to the site at 7:15 AM. Crews had to work on the inside the tower shafts & cells . They had to clean , vacuum , spot blast , & paint . Crews had to prepare their equipments, hoses , & gears . They were done at 8:00 AM.

Bill had to work on the barge . He had to monitor the equipments, & He had to work with the other crews .

Francisco , Jorge , & Roberto had to spot sand blast , clean , & paint. & they had to work on the repair & touch ups between 3 & 13 meters .

Andrews , Marco , Ricardo , & Ron had to work with all crews , vacuum , clean inside the cells & tower shafts , & they had to disassemble the scaffold where is required



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1052

Date: 08-Apr-2014

Tuesday

Joe was on the site . He had to work with the painters . Check Joe 's report for the painters detailed activities .

Certified Coating crews had to work on the punch list . They were done at 2:50 PM. crews left at 3:00 PM.

In the office , I had to work on my report . I was done at 3:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
AMERICAN BRIDGE/FLUOR, A JV
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	RYAN OKU	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2321	Equipment, Crane, 90 Ton Rough Terrain						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L01-ENW.078 Tower Lift 01 External Paint Tower NW
CERTIFIED COATINGS COMPANY
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	JORGE FLORES RAMERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	RON PUBB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	RICARDO PASSILA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	MARCO ORDONA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO CASTRO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	EDILBERTO LEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	BILL GREENWOOD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	ANDREWS MADINA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
MOD67112							No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0700562							No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
300	BLAST POT						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
AC256	825 COMPRESSOR						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>