

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:15 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 1054 Const Calendar Day: 675 Date: 10-Apr-2014 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Intermittent

Shift Hours: 05:00 am 01:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Wind &amp; Rain

Working Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the East center skirt top plate & work on miscellaneous activities . They started at 7:00 AM.

Richard , Donald , Paul , & Reggie had to prepare their tools , equipments , reroute the gas & Power lines . They were done at 7:20 AM

Richard continued to work on the skirt South weld between the center & South East plates . Richard had to clean , grind , heat , & weld . He started at 7:25 AM.

Donald , & Reggie had to work on the skirt drainage plates on the C skins of the North & East tower shafts , & on the East side of the diaphragm at 13 meters & the East shear plate . Crews had to fit the drainage plates with 1% slop , adjust , & tack weld . They started at 7:30 AM.

Paul had to work with all crews , supply materials to the crews , clean , grind , & work on house keeping .

Simon & Bernie were on the site . They had to work with the welders , VT , measure the gaps , & check on the skirt drainage plates . Check Simon report 's for the welders detailed activities .

Certified coating crews came to the site at 7:00 AM. Crews had to work inside the tower shafts & cells . They had to clean , vacuum , spot blast , & paint . Crews had to prepare their equipments , hoses , & gears . They were done at 8:00 AM.

Bill had to work on the barge . He had to monitor the equipments , & he had to work with the other crews .

Francisco , Jorge , & Roberto had to spot sand blast , clean , & paint & they had to work on the repair & touch ups between 3 & 13 meters . , & on the diaphragm at 9 meters .

Andrews , Marco , Ricardo , & Ron had to work with all crews , vacuum , clean inside the cells & tower shafts , & they had to disassemble the scaffold where is required

Justin had to work with all crews in all areas .

Joe was on the site . He had to work with the painters . Check Joe 's report for the painters detailed activities .



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 1054

**Date:** 10-Apr-2014

**Thursday**

Tom had to cover the tower activities after 12:00 PM. to the end of the shift .

In the office , I had to work on my report . I was done at 1:30 PM.

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**
**AMERICAN BRIDGE/FLUOR, A JV**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Operator	JNM	MATTHEW MORTON	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
2295	WELDER, 600 AMP	8.00	0.00	0.00	0.00		No	<input type="checkbox"/>
2294	WELDER, 600 AMP	8.00	0.00	0.00	0.00		No	<input type="checkbox"/>
2321	Equipment, Crane, 90 Ton Rough Terrain	5.00	0.00	0.00	0.00		No	<input type="checkbox"/>

**04-0120F4 Bid Item: 078 T-L01-ENW.078 Tower Lift 01 External Paint Tower NW**
**CERTIFIED COATINGS COMPANY**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	JUSTIN SILVA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	RON PUBB	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	RICARDO PASSILA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	MARCO ORDONA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO CASTRO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	APP	EDILBERTO LEON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	BILL GREENWOOD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	ANDREWS MADINA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
MOD67112	25KW GENERATOR	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
*E0700562		8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
300	BLAST POT	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
AC256	825 COMPRESSOR	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>

---

## ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 1054

**Date:** 10-Apr-2014

**Thursday**

---

