

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:43 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 489 Const Calendar Day: 675 Date: 10-Apr-2014 Thursday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 11:00 pm Break: 07:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Weekly safety meeting 0800-0900. Bootleg response to RFI 3625 sent to ABF. Track progress of FWS CCO 339 work. Misc MEP paperwork and write diaries.

**CCO-339 Bid Item: 001 0-MPI-ELS.339 Modify Piping at PP128**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

Bike Path Piping 001 0-MPI-ELS.339

The FWS crew, including Josh Johnson and Tim Esquivel, spent the shift laying out the piping for the expansion loop under the bike path at PP 128. The crew arrived at 2000 and welded pipe spools in the yard until 2300. The lane closure was established at 2300 and the crew was in the closure at 2330.

Tom Colombo indicated that they had requested a welding QC inspector, but as of 2300, a Smith Emery inspector had not arrived.

The crew used a 200 volt welding machine, a 2.5 HP generator, three crew trucks, and small tools in performance of this work.

**CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer**

F.W. SPENCER AND SON, INC

Diary:

Dispute

Mechanical Change of 001 0-FWS-ELS.354

To perform the night's operations, the FWS crew worked from a closure of the #5 lane of the EB bridge. Mobilization to and from the work will be paid under the CCO 339 work.

In addition to equipment used in the day's operations, the crew used a light tower and a port-a-potty on a trailer.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Feather, Bernard

Diary #: 489

Date: 10-Apr-2014

Thursday

