

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:45 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 477 Const Calendar Day: 676 Date: 11-Apr-2014 Friday  
Inspector Name: Feather, Bernard Title: Transportation Engineer  
Inspection Type: Intermittent  
Shift Hours: 10:00 am 11:00 pm Break: 05:00 Over Time:  
Federal ID:  
Location:  
Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
Precipitation Condition PC, Cool

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Misc MEP paperwork and write diaries. Escort bird monitors to tower head 1000-1200. Track progress of FWS mechanical piping installion at the bike path expansion loop.

**04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM**

F.W. SPENCER AND SON, INC

**Diary:**

Dispute

**Dehumidification System 128 0-000-000.128**

I escorted the bird monitors to the tower head to inspect for signs of Perigrin Falcon nesting.



While I was there, I installed three additional Hobo humidity data loggers in the cable saddle chamber, on in the southwest corner, one in the northeast corner, and one on top of the curved diaphragm at the northwest corner.

**CCO-339 Bid Item: 001 0-MPI-ELS.339 Modify Piping at PP128**

SMITH-EMERY SF

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	SMITH-EMERY SF							
Certified Welding Ins	OTH	SALVADOR MERINO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Diary:**

Dispute

**Bike Path Mechanical Expansion Loop 001 0-MPI-ELS.339**

Sal Marino performed the welding QC oversight on the welding of the 2 1/2" DW and 4" CA pipe spools to be installed for the bike path expansion loop.

**CCO-339 Bid Item: 001 0-MPI-ELS.339 Modify Piping at PP128**

F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	F.W. SPENCER AND SON, INC							
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Feather, Bernard Diary #: 477 Date: 11-Apr-2014 Friday

Plumber/Pipefitter FOR TOM COLOMBO 8.00 0.00 0.00 8.00

☐

### Diary:

Dispute

#### **Bike Path Piping 001 0-MPI-ELS.339**

☐

The FWS crew, including Josh Johnson and Tim Esquivel, spent the shift working in the yard welding sections of 2 1/2" DW and 4" CA lines to be installed in the bike path expansion loop at hinge AE.

The crew used a 200 volt welder, a 2.5 HP generator, three crew trucks, and small tools in performance of this operation.

The Smith Emery Inspector, Sal Marino arrived at the site at 2100.

CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer

F.W. SPENCER AND SON, INC

### Diary:

Dispute

#### **Mechanical Change of 001 0-FWS-ELS.354**

☐

No mobilization today because the FWS crew worked in the yard the entire shift welding sections of 2 1/2" DW and 4" CA lines for installation in the bike path expansion loop.

The crew used a light tower and a towed port-a-potty which is charged monthly, by invoice under CCO 354.