

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:14 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 331 Const Calendar Day: 681 Date: 16-Apr-2014 Wednesday

Inspector Name: Jalali, Parviz Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60

Precipitation Condition Partly Cloud

Working Day ☒ If no, explain:**Diary:**

Dispute

CCO # 357

1 CERTIFIED CONTINUED PAITING BRACKETS ON CABLE TIE DOWN AT W2W TODAY.

2 ABF LABOR CREW , CLEAN UP AND PACHING HOLES ON CABLE TIE DOWN AT W2E TODAY.

EQP, 1 MANLIFT USING ON BENT CAP W2 , NOT CCO # 357

1 MANLIFT

1 FORKLIFT IDLE

1 20 TON CRANE IDLE

☐**CCO-357 Bid Item: 001 0-TYD-ELS.357 W-2 Cable Tie-Downs**

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	APP	Sage Ray	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	GENIER VALDES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	JOEL COSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	ARMANDO AVITA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

CCO-357 Bid Item: 001 0-TYD-ELS.357 W-2 Cable Tie-Downs

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

