

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:37 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 509 Const Calendar Day: 682 Date: 17-Apr-2014 Thursday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 00 11:00 pm Break: 05:00 Over Time: 02:00

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Weekly safety meeting 0800-0900. Track progress of FWS mechanical piping installation under CCO 339. Misc. MEP paperwork and write diaries. The FWS shift was from 2000 on the night of 4/17/2014 to 0600 on the morning of 4/18/2014.

**CCO-339 Bid Item: 001 0-MPI-ELS.339 Modify Piping at PP128**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	F.W. SPENCER AND SON, INC							
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	2.00	2.00	12.00		<input type="checkbox"/>

Diary:

Dispute

Bike Path Mechanical Expansion Loop 001 0-MPI-ELS.339

The FWS crew, including Josh Johnson and Tim Esquivel, worked from a night closure of the #5 lane of the EB bridge to work on the carbon steel expansion loop under the bike path at Hinge A, modifying the piping per the response to RFI 3625. The crew arrived at 2000 and worked in their yard until 2300, then mobilized to the bridge, working until 0500, when they returned to Pier 7 and went off shift at 0600 (8 hours straight time, 2 hours at time and a half, and 2 hours double time).

Tom Colombo did not work this night.

The crew used three crew trucks, a 70 amp welding machine, a 2.5 HP generator and small tools in performance of the work.

CCO-339 Bid Item: 001 0-MPI-ELS.339 Modify Piping at PP128

AMERICAN BRIDGE/FLUOR, A JV

CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer

F.W. SPENCER AND SON, INC

Dispute



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Feather, Bernard Diary #: 509 Date: 17-Apr-2014 Thursday

Diary:								Dispute <input type="checkbox"/>
Mechanical Change of 001 0-FWS-ELS.354 Mobilization for the night's shift will be covered under CCO 339. In addition to the equipment used in the performance of the work, the FWS crew used a light tower and a towed port-a-potty which will be paid under CCO 354.								<input type="checkbox"/>
CCO-367 Bid Item: 001 0-PCR-EFA.367 Pipe Interference with Cable Railing								
LEYLAND SAYLOR ASSO.								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: LEYLAND SAYLOR ASSO.								
Tester	OTH	SALVADOR MERINO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
CCO-367 Bid Item: 001 0-PCR-EFA.367 Pipe Interference with Cable Railing								
CERTIFIED COATINGS COMPANY								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	SAGE RAY	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Diary:								Dispute <input type="checkbox"/>
6" DIP/cable rail post 001 0-PCR-EFA.367 interference Sage Ray spent 4 hours at cross beams CB 12, CB 17, and CB 18 removing the paint surface and reapplying primer to the faying surface for the locations where the cross beam gate posts will be moved on the north sides of those cross beams. This work was directed in the ATP for CCO 367.								<input type="checkbox"/>
CCO-367 Bid Item: 001 0-PCR-EFA.367 Pipe Interference with Cable Railing								
AMERICAN BRIDGE/FLUOR, A JV								