

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:48 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 280 Const Calendar Day: 688 Date: 23-Apr-2014 Wednesday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 07-Jun-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80

Precipitation Condition Sunny

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

04-23-14, Wednesday, Day Shift: 07:00 AM - 03:30 PM, Sunny

**** Tower Work Activities:**

Date Worked: 23-Apr-2014

Quality Assurance Inspector (QA-METS): Stuart Ross

Quality Control (QC) Present: Yes

*** Tower Cleaning Work (by ABF):**

Cleaning Crew: Dale Harris, John La Rosa, Javier Medina, Joseph Ruiz & Danny Schwartz (5 persons)

Worked Location: Tower Elevations 127 through 143

Work Description: Continued cleaning all of the lower surfaces to remove the rust staining

Work Status: The elevation 143 appeared to be acceptably cleaned by QA

*** Tower Paint Work by Certified Coatings Company Inc. (C.C.C.):**

Paint Crew: Obra Paulk, Jonathan Canites, Rene Esquivel, Rogelio Ruiz (3 persons ?)

Worked Location: Tower Elevations 143 and the double diaphragm below

Work Description: Hand sanding of rusted area using MEK, clean rags and then spot primed the cleaned area

Work Status: Continued

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	PAUL FAMBRINI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BOWLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BRENDON CHAPMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	JUSTIN GARRETT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Safety Coordinator	OTH	GREG ANDERSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Liu, Tai-Lin **Diary #:** 280 **Date:** 23-Apr-2014 **Wednesday**

Ironworker	JNM	MICHAEL JIMENEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	Zach MacDonald	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JOHN ROSAS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	KYLE CROWLEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	DANNY SCHWARTZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSEPH RUIZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Equipment			Rental Company					
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
*E0020562	WELDING EQUIPMENT					No		
		0.00	0.00	0.00	0.00		<input type="checkbox"/>	
*E0030562	WELDING EQUIPMENT					No		
		0.00	0.00	0.00	0.00		<input type="checkbox"/>	
*E0010562	WELDING EQUIPMENT					No		
		0.00	0.00	0.00	0.00		<input type="checkbox"/>	
2292	WELDER, 600 AMP					No		
		0.00	0.00	0.00	0.00		<input type="checkbox"/>	
2293	WELDER, 600 AMP					No		
		0.00	0.00	0.00	0.00		<input type="checkbox"/>	