

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:13 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 336 Const Calendar Day: 693 Date: 28-Apr-2014 Monday

Inspector Name: Jalali, Parviz Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60

Precipitation

Condition Partly Cloud

Working Day ☒ If no, explain:**Diary:**

Dispute

**CCO # 327**

CERTIFIED COATINGS CONTINUED PAINTING ON E2

☐

MAT.

2" SANDING DISC

1" WIRE CUP

2" WIRE WHEEL

MEK

INTERZINC 52

**CCO-327 Bid Item: 001 0-FIS-ELS.327 Pier E2 Falsework/Install Saddle**

CERTIFIED COATINGS COMPANY

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	APP	Sage Ray	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	RICHARD SALCIDO	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Painter	JNM	JOEL COSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	ARMANDO ABERTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>