

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:12 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 345 Const Calendar Day: 703 Date: 08-May-2014 Thursday

Inspector Name: Jalali, Parviz Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60

Precipitation

Condition Partly Cloud

Working Day ☒ If no, explain:**Diary:**

Dispute

CCO # 327

CERTIFIED COATINGS CONTINUED PAINTING ON E2

☐

MATE

MEK

INTERFINE 979

CCO-327 Bid Item: 001 0-FIS-ELS.327 Pier E2 Falsework/Install Saddle

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	DANIEL DUIAN	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Painter	JNM	GENIER VALDES	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Painter	APP	Victor Ruiz	5.00	0.00	0.00	5.00		<input type="checkbox"/>