

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:45 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 291 Const Calendar Day: 703 Date: 08-May-2014 Thursday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 07-Jun-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activites**

Tower Work Activities:

Date Worked: 8-May-2014

Quality Assurance Inspector (QA-METS): Stuart Ross

QAI worked Hours: 07:00 - 17:30

Quality Control (QC) Present: Yes

\* Tower Cleaning Work (by ABF):

Refer to QAI Stuart's diary for detail.

Cleaning Crew: Dale Harris, John Larosa, Javier Medina, Joseph Ruiz, Guillermo Limon, Rogelio Rodriguez, Carlos Montejzano, Luis jimenez & Danny Schwartz (12 Labores, for 10 hours work today)  
Worked Location: Tower various locations - West face of Elevation 139, 143, East face of Elevation 148, and Elevation 155 (cleaning the decks),.

Work Description: Continued cleaning all of the tower surfaces to remove the rust staining - White Ox Rust Remover (Powder) used.

QAI Stuart inspected skin A of the south tower from elevation 155 to elevation 160, and noted that it appeared to be acceptable.

\* Tower Paint Work by Certified Coatings Company Inc. (C.C.C.):

Paint crew (6) worked on tower in two locations:

- Inside the south tower shaft from elevation 108 to elevation 123. QAI Stuart inspected from elevation 123 to elevation 116, and after several touch ups were performed, these elevations appeared to be acceptable. Painters (3) worked 8 hours today in this area.
- Exterior of Tower at elevation 155 - on the south and east faces of the south and west tower shaft parapets, then painter went to the façades at the elevator shaft which had been recently widened with a plasma cutter from elevation 119 to elevation 143, and then crew primed the cleaned areas elevation 143 and elevation 139. QAI Stuart noted that the ambient conditions had deteriorated to unacceptable conditions to apply the primer; the personnel continued power tooling only, the steel edges of the façade deck plates down to elevation 119. Painters (3) worked 8 hours in this area today.



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Liu, Tai-Lin

**Diary #:** 291

**Date:** 08-May-2014 Thursday

\* Tower External Access System set up & helping tower elevator installation works by ABF

IRW crew (5) continued working on tower external access system set up & other works for 8 hours today.

**04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)**  
**AMERICAN BRIDGE/FLUOR, A JV**

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Safety Coordinator	OTH	GREG ANDERSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	KYLE CROWLEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	JUSTIN GARRETT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BRENDON CHAPMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BOWLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	Zach MacDonald	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS Jimenez	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOHN LAROSA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	DALE HARRIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	DANNY SCHWARTZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSEPH RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JAVIER MEDINA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JOHN ROSAS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JONATHAN CANITES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	7.00	0.00	0.00	7.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0020562	WELDING EQUIPMENT					No		<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
*E0030562	WELDING EQUIPMENT					No		<input type="checkbox"/>
		0.00	0.00	0.00	0.00			



---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name:** Liu, Tai-Lin

**Diary #:** 291

**Date:** 08-May-2014    **Thursday**

---

*E0010562	WELDING EQUIPMENT					No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>
2292	WELDER, 600 AMP					No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>
2293	WELDER, 600 AMP					No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>