

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:31 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 530 Const Calendar Day: 704 Date: 09-May-2014 Friday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

MEP CCO meeting 0900-1000. Track progress of FWS mechanical piping installation.

☐**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	SALVADOR MERINO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

10" DIP installation 001 0-MSI-EFA.187

Sal Marino provided the welding QC on the ABF and FWS work conducted at cross beam CB-19 per the direction given in the response to RFI 3617.

☐**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

10" DIP installation 001 0-MSI-EFA.187

The FWS crew, including Josh Johnson and Tim Esquivel, worked from a daytime closure of the #1 lane of the EB bridge. The crew spent the shift welding the L 125 X 89 angles on top of the tabs installed by ABF to provide redundant PS-5 supports for the DIP elbows per the direction given in the response to RFI 3617.

☐

The crew used three crew trucks, a 70 amp welder, a 2.5 HP generator, and small tools in performance of this operation.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Feather, Bernard Diary #: 530 Date: 09-May-2014 Friday

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROGELIO RUIZ	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	6.00	0.00	0.00	6.00		<input type="checkbox"/>

Diary:

General Operations 001 0-MSI-EFA.187

Reginald Humphrey and Paul Fambrini spent the shift drilling and tapping the holes in the tower skirt for attaching the modified dehumidification reactivation air louvers per the direction given in RFI 3634. Ricky Garcia assisted this operation as the general foreman. This crew used a 40 foot man lift in the performance of this operation.

Donald Plum and Rogelio Ruiz spent half the shift welding the tabs for the redundant PS-5 pipe supports to the CB-19 deck per the direction given in the response to RFI 3617. The crew used a crew truck, a welding machine, and small tools in performance of this work.

Dispute ☐

CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer
F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	FOR	TOM COLOMBO	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary:

Mechanical Change of 001 0-FWS-ELS.354

The mobilization to and from the bridge for this shift will be covered under the CCO 187 work.

In addition to the equipment used in performance of the work, the crew used a towed port-a-potty which will be paid via monthly invoice under CCO 354.

Dispute ☐