



## SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:45 PM

### Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 294 Const Calendar Day: 709 Date: 14-May-2014 Wednesday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 07-Jun-14 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

#### Weather

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80

Precipitation Condition Clear

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Tower Activitie

Tower Work Activities:

Date Worked: 14-May-2014, Wednesday

Quality Assurance Inspector (QA-METS): Stuart Ross

QAI worked Hours: 07:00 - 17:30

Quality Control (QC) Present: No

Refer to QAI Stuart's diary for detail.

\* Tower Cleaning Work by ABF, CCO # 356):

Cleaning Crew: John Larosa, Joseph Ruiz, Guillermo Limon, Rogelio Rodriguez, Carlos Montejzano, Victor Hernandez, Jose Avila, Aurelio Rodriguez, Luis jimenez, Fabiano Rodriguez, Javier Medna & Danny Schwartz (12 Labores, for 10 hours work today)

Worked Location:

Cleaning personnel who were working at multiple elevations of the tower in order to remove rust staining.

- There were two personnel cleaning skin B of the north and east tower shafts and the east face of the façade of elevation 89
- Two personnel were cleaning skins C and D of the east tower shaft of elevation 99,
- Two personnel were cleaning skins C and D of the south tower shaft at elevation 119
- Three personnel were cleaning all of the A and E skins of elevation 139 including the decks
- Two personnel were cleaning on the west façade face of elevation 139.

AB/F Supervisor James Sturgeon accompanied QAI in order to visually inspect the cleanliness of skins B, C, and D of the east tower shaft from elevation 148 to elevation 119. And went to the west face of the tower and inspected skin B of the west and south tower shafts, as well as the west façade faces from elevation 148 to elevation 119. After some additional areas were cleaned and rinsed, QAI found these areas to be acceptable.

\* Tower Paint Work by Certified Coatings Company Inc. (C.C.C.):

There were four paint personnel inside the west shaft of the tower, three paint personnel inside the south



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Liu, Tai-Lin

**Diary #:** 294

**Date:** 14-May-2014 Wednesday

tower shaft and they worked from 0700 until 1530. There were two paint personnel on the tower exteriors worked from 0700 until 1730.

- Crew were working inside the south tower shaft from elevation 89 to elevation 104.
- Another crew were working on the exterior of the tower from elevation 115 to elevation 154, the personnel then went down to elevation 143 and power tooled as per the SSPC SP 3 level of surface preparation, skins A and E of the north, west, east, and south tower shafts including the decks. QAI requested that the personnel remove the steel and paint dust with a vacuum cleaner, but the personnel replied that they would clean tomorrow. The personnel power tooled all day and no coatings were applied.

\* Tower External Access System set up & helping tower elevator installation works by ABF

QAI Stuart observed two iron workers at elevation 135, who were welding the elevator mounts to the north and west tower shafts, as well as various elevations, as per CCO 355 (worked 8 hours today).

\*\*\* See Tower External cleaning sign-off sheet for all the performed cleaning & paint repair area accepted by QA METS and CT.

**04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	RICHARD GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	KYLE CROWLEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Zach MacDonald	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Safety Coordinator	OTH	GREG ANDERSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	JUSTIN GARRETT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BRENDON CHAPMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BOWLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS Jimenez	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOHN LAROSA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	DALE HARRIS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	DANNY SCHWARTZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSEPH RUIZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JAVIER MEDINA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	0.00	0.00	0.00	0.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Liu, Tai-Lin    **Diary #:** 294    **Date:** 14-May-2014    **Wednesday**

Semi-Skilled Laborer	FOR	GUILLERMO LIMON	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FERMIN MEDINA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	JONATHAN CANITES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	JOHN ROSAS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Equipment			Rental Company				
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV						
*E0020562	WELDING EQUIPMENT					No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT					No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT					No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>
2292	WELDER, 600 AMP					No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>
2293	WELDER, 600 AMP					No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>