



## SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:44 PM

### Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 295 Const Calendar Day: 710 Date: 15-May-2014 Thursday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 07-Jun-14 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

#### Weather

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80

Precipitation Condition Clear

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Tower Activites

Tower Work Activities:

Date Worked: 15-May-2014, Thursday

Quality Assurance Inspector (QA-METS): Stuart Ross

QAI worked Hours: 06:00 - 14:30

Quality Control (QC) Present: No

Refer to QAI Stuart's diary for detail.

\* Tower Cleaning Work by ABF, CCO # 356):

Cleaning Crew: John Larosa, Joseph Ruiz, Guillermo Limon, Rogelio Rodriguez, Carlos Montejzano, Victor Hernandez, Jose Avila, Aurelio Rodriguez, Luis jimenez, Fabiano Rodriguez (not in PMIV system), Javier Medna & Danny Schwartz (12 Labores, for 10 hours work today; 06:00 - 16:30)

Worked Location:

Cleaning personnel who were working at multiple elevations of the tower in order to remove rust staining.

- Two personnel cleaning skin all A and E faces of elevation 131
- Two personnel were cleaning cleaning the east façade face of elevation 131
- Three personnel were cleaning skins C and D of the east tower shaft at elevation 89
- One personnel was cleaning all A and E faces of elevation 135
- One personnel was cleaning all A and E faces of elevation 139
- Three personnel were cleaning the C and D skins of the south shaft of elevation 143

There were no accepted areas of inspection today.

\* Tower Paint Work by Certified Coatings Company Inc. (C.C.C.):

There were four paint personnel inside the west shaft of the tower, three paint personnel inside the south tower shaft and they worked from 0700 until 1530. There were two paint personnel on the tower exteriors worked from 0700 until 1730.

- Crew were working inside the south tower shaft from elevation 89 to elevation 104.



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Liu, Tai-Lin

**Diary #:** 295

**Date:** 15-May-2014 Thursday

- Another crew were working on the exterior of the tower from elevation 115 to elevation 154, the personnel then went down to elevation 143 and power tooled as per the SSPC SP 3 level of surface preparation, skins A and E of the north, west, east, and south tower shafts including the decks. QAI requested that the personnel remove the steel and paint dust with a vacuum cleaner, but the personnel replied that they would clean tomorrow. The personnel power tooled all day and no coatings were applied.

\* Tower External Access System set up & helping tower elevator installation works by ABF

QAI Stuart observed two iron workers at elevation 155, who were welding the elevator mounts to the north and the west tower shafts at various elevations, as per CCO 355 (worked 8 hours today).

\*\*\* See Tower External cleaning sign-off sheet for all the performed cleaning & paint repair area accepted by QA METS and CT.

**04-0120F4      Bid Item: 053      T-L01-DSE.053      Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	RICHARD GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	KYLE CROWLEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Zach MacDonald	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Safety Coordinator	OTH	GREG ANDERSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	JUSTIN GARRETT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BRENDON CHAPMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BOWLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS Jimenez	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOHN LAROSA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	DALE HARRIS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	DANNY SCHWARTZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSEPH RUIZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JAVIER MEDINA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FERMIN MEDINA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Liu, Tai-Lin    **Diary #:** 295    **Date:** 15-May-2014    **Thursday**

Ironworker	JNM	ROGELIO RUIZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JONATHAN CANITES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JOHN ROSAS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
*E0020562	WELDING EQUIPMENT						No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT						No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT						No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
2292	WELDER, 600 AMP						No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
2293	WELDER, 600 AMP						No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>