

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 5:01 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 258 Const Calendar Day: 715 Date: 20-May-2014 Tuesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 09:00 AM 05:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 04-Jun-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, light wind, mild

Working Day ☒ If no, explain:**Diary:**

Dispute

CCO #356 Tower Cleaning

May 20, 2014

SAS – Tower

Weather: clear, light wind, mild

Location: T1

Tower cleaning/painting

Work Hours: 0600 to 1430

ABF labors continued washing/cleaning tower.

LaborsLocationDescription

James SturgeonTowerForeman

Victor HernandezTowerCleaning exterior

Jose Avilla Jr.South ShaftCleaning exterior 77-89m

Carlos MontejanoSouth ShaftCleaning exterior 77-89m

Javier MedinaTower 127mCleaning interior

Danny SchwartzTower 127mCleaning interior

Guillermo LimonTower 127mCleaning interior

Rogelio RodriguezEast ShaftCleaning exterior 65-89m

Aurelio RodriguezEast ShaftCleaning exterior 65-89m

Luis JimenezTower 127mCleaning interior

Fabiano RodriguezEast ShaftCleaning exterior 65-89m

Fermin MedinaSouth ShaftCleaning exterior 77-89m

Certified Coating:

PaintersLocationDescription

Rafael SeranoElevator shaftPaint repair

Cory ReeseElevator shaftPaint repair

Atlantic Plant Services:

PaintersLocationDescription

Ernie Solon East Shaft interior 99mpainting

Juan VillalobosSouth Shaft interior 77mpainting

Johnny FagundesEast Shaft interior 99mpainting

Jeffrey GreshanEast Shaft interior 99mpainting

Anwar AzeezEast Shaft interior 99mpainting

Daniel RosalesSouth Shaft interior 77mpainting



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Woo, Laraine

Diary #: 258

Date: 20-May-2014 **Tuesday**

(see attachment)

04-0120F4	Bid Item: 067	C-PWS-116.067	Install & Adjust PWS 116-120
AMERICAN BRIDGE/FLUOR, A JV			

CCO-321	Bid Item: 001	0-BDW-EFA.321	IERBYS Building Work
AMERICAN BRIDGE/FLUOR, A JV			