

SAS Superstructure

Location: 04-SF-80-13.2 / 13.9 Client Name: CalTrans **Run date** 22-Nov-14 **Time** 5:00 PM

04-0120F4

04-SF-80-13.2/13.9

Self-Anchored

Suspension Bridge

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 259 Const Calendar Day: 716 Date: 21-May-2014 Wednesday Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 04:30 PM Break: 00:30 Over Time:

Federal ID: Location:

Reviewer: Awal, Mohammad Approved Date: 04-Jun-14 Status: Approved

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition clear, light wind/calm, mild

Working Day ✓ If no, explain:

Diary:

CCO #356 Tower Cleaning

May 21, 2014

SAS - Tower

Weather: clear, light wind/calm, mild

Location: T1

Tower cleaning/painting Work Hours: 0600 to 1430

ABF labors continued washing/cleaning tower.

LaborsLocationDescription
James SturgeonTowerForeman

Victor HernandezTower 127mCleaning interior Jose Avilla Jr.South ShaftCleaning exterior 77-89m Carlos MontejanoSouth ShaftCleaning exterior 77-89m

Javier MedinaTower 127mCleaning interior Danny SchwartzTower 127mCleaning interior Guillermo LimonTower 127mCleaning interior

Rogelio RodriguezS/W face bCleaning exterior 65-89m Aurelio RodriguezN/E face bCleaning exterior 65-89m Luis JimenezSouth ShaftCleaning exterior 77-89m Fabiano RodriguezN/E face bCleaning exterior 65-89m Fermin MedinaS/W face bCleaning exterior 65-89m

Certified Coating:

PaintersLocationDescription

Rafael SeranoTower 137 interiorPaint repair

Cory ReeseElevator shaftPaint repair

Cory Robinson Elevator shaft Paint repair

Luis PaniaquaNorth shaft interiorSP3 (power tool cleaning) Abraham ?North shaft interiorSP3 (power tool cleaning)

Atlantic Plant Services:

PaintersLocationDescription

Ernie Solon N/E Shaft interior 135mSP3 (power tool cleaning)

Juan VillalobosN/E Shaft interior 135mSP3 (power tool cleaning)



Page 1 of 2

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Woo, Laraine Diary #: 259 Date: 21-May-2014 Wednesday

Johnny FagundesN/E Shaft interior 135mSP3 (power tool cleaning)

Anthony RodriguezN/E Shaft interior 135mSP3 (power tool cleaning)

*Anwar AzeezN/E Shaft interior 135mSP3 (power tool cleaning)

Daniel RosalesN/E Shaft interior 135mSP3 (power tool cleaning)

* left early today around 10am.

(see attachment)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

CCO-321 Bid Item: 001 0-BDW-EFA.321 IERBYS Building Work

AMERICAN BRIDGE/FLUOR, A JV

