

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 5:00 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 261 Const Calendar Day: 718 Date: 23-May-2014 Friday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 07-Jun-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition overcast, light wind/calm, mild

Working Day ☒ If no, explain:**Diary:**

Dispute

**CCO #356 Tower Cleaning**

May 23, 2014

SAS – Tower

Weather: overcast, light wind/calm, mild

Location: T1

Tower cleaning/painting

Work Hours: 0600 to 1100

ABF labors continued washing/cleaning tower. (Labors left the tower at 1030.)

**LaborsLocationDescription**

James SturgeonTowerForeman

Victor HernandezTower 127mCleaning interior

Jose Avilla Jr.South Shaft Cleaning exterior 77-89m

Carlos MontejanoSouth Shaft Cleaning exterior 77-89m

Javier MedinaTower 127mCleaning interior

Guillermo LimonTower 127mCleaning interior

Rogelio RodriguezS/W face bCleaning exterior 77-89m

Aurelio RodriguezN/E face bCleaning exterior 53-89m

Luis JimenezSouth Shaft Cleaning exterior 77-89m

Fabiano RodriguezN/E face bCleaning exterior 53-89m

Fermin MedinaS/W face bCleaning exterior 77-89m

**Certified Coating and Atlantic Plant Services:**

Painters did not work today. (Painters briefly showed up at tower in the beginning of work shift and then took off)

(see attachment)

**04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120**

AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name:** Woo, Laraine

**Diary #:** 261

**Date:** 23-May-2014    **Friday**

---

<b>CCO-321</b>	<b>Bid Item: 001</b>	<b>0-BDW-EFA.321</b>	<b>IERBYS Building Work</b>
AMERICAN BRIDGE/FLUOR, A JV			