

SAS Superstructure

Location: 04-SF-80-13.2 / 13.9 Client Name: CalTrans

Run date 22-Nov-14 **Time** 5:00 PM

04-0120F4

04-SF-80-13.2/13.9

Self-Anchored

Suspension Bridge

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 262 Const Calendar Day: 722 Date: 27-May-2014 Tuesday Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:30 AM 04:00 PM Break: 00:30 Over Time:

Federal ID: Location:

Reviewer: Awal, Mohammad Approved Date: 07-Jun-14 Status: Approved

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition clear, light wind/calm, mild

Working Day ✓ If no, explain:

Diary:

CCO #356 Tower Cleaning

May 27, 2014

SAS - Tower

Weather: clear, light wind/calm, mild

Location: T1

Tower cleaning/painting Work Hours: 0600 to 1630

ABF labors continued washing/cleaning tower.

LaborsLocationDescription

*Victor HernandezSouth TowerCleaning facade
*Jose Avilla Jr.South TowerCleaning facade
Carlos MontejanoTower 77mCleaning interior
Javier MedinaTower 127mCleaning interior
Danny SchwartzTower 127mCleaning interior
Guillermo LimonTower 127mCleaning interior
Rogelio RodriguezS/W face bCleaning facade
Aurelio RodriguezN/E face bCleaning facade
Luis JimenezTower 77mCleaning interior
Fabiano RodriguezN/E face bCleaning facade
Fermin MedinaS/W face bCleaning facade

* With QA Stuart for inspection after lunch.

Certified Coating:

PaintersLocationDescription

Cory ReeseTower 145 interior/East Tower FacadePaint repair Cory RobinsonTower 145 interior/East Tower FacadePaint repair

Luis PaniaquaNorth shaft interiorpainting Abraham VenturaNorth shaft interiorpainting Mike WoodnancyNorth shaft interiorpainting

Atlantic Plant Services: (left at 1400)

PaintersLocationDescription

Ernie Solon East Shaft interior 135m+/-painting

ddrRptbyBidItem

Page 1 of 2

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Woo, Laraine Diary #: 262 Date: 27-May-2014 Tuesday

Juan VillalobosEast Shaft interior 135m+/-painting Johnny FagundesEast Shaft interior 135m+/-painting Anthony RodriguezEast Shaft interior 135m+/-painting Daniel RosalesEast Shaft interior 135m+/-painting

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

CCO-321 Bid Item: 001 0-BDW-EFA.321 IERBYS Building Work

AMERICAN BRIDGE/FLUOR, A JV