

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:42 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 303 Const Calendar Day: 723 Date: 28-May-2014 Wednesday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 13-Sep-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activites**

Tower Work Activities:

Date Worked: 28-May-2014, Wednesday

Quality Assurance Inspector (QA-METS): Stuart Ross

QAI worked Hours: 06:00 - 16:30

Quality Control (QC) Present: No

Refer to QAI Stuart and Larain's diaries for detail.

\* Tower Cleaning Work by ABF, CCO #382):

Cleaning Crew: Victor Hernandez, Jose Avila Jr., Carlos Montejzano, Rogelio Rodriguez, Aurelio Rodriguez(not in PMIV system), Guillermo Limon, Fermin Medina, Javier Medina, Danny Schwartz, Luis jimenez, Fabiano Rodriguez (not in PMIV system) (11 Labores, for 10 hours work today; 06:00 - 16:30).

Worked Location:

AB/F cleaning crew were working at multiple elevations of the tower in order to remove rust staining.

- There were two personnel cleaning the west façade face of elevation 77 as well as the B faces of the south and west shafts.
- There were three personnel cleaning the C and D skins of the south tower shaft at elevation 100.
- There were two personnel cleaning the A and E skins, decks, and overheads of elevation 119.
- There were two personnel cleaning the A and E skins, decks, and overheads of elevation 127.

Later in the day, QAI Stuart inspected elevation 127 for cleanliness, including all A and E skins, decks, and overhead, which appeared to be acceptable.

\* Tower Paint Work by Certified Coatings Company Inc. (C.C.C.):

There were nine paint personnel worked from 0600 until 1430 - worked 8 hours today; three of the paint personnel stayed until 1630 (10 hours).

Paint Crew: Cory Reese, Cory Robinson, Luis Paniaqua, Rafael Serano, Abraham Ventura, Mike Woodnancy, Ernie Solon, Juan Villalobos, Johnny Fagundes, Anthony Rodriguez, Anwar Azeez, Daniel Resales



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Liu, Tai-Lin

**Diary #:** 303

**Date:** 28-May-2014 Wednesday

Paint crew were working at various locations of the tower.

- There were two paint personnel who continued to power tool the C and D faces of the east tower from elevation 160 to elevation 116 for surface preparation. Upon completion, the personnel cleaned the prepared areas and clean cloths, and then they spot primed the cleaned areas. After lunch with more than 4 hours of dry time for the primer and applied the finish coat to the spot primed areas on skins C and D.
- There was one paint personnel who was working on the A and E skins, overheads, and decks, of elevation 131. Upon completion of the surface preparation, the personnel cleaned the prepared areas, and then spot primed the cleaned areas.
- There were five paint personnel who continued to power tool for surface preparation as well as hand sand as necessary on surface preparation, inside the east shaft from elevation 134 to elevation 119. Upon completion of the surface preparation, the personnel cleaned the prepared areas and clean cloths followed by spot priming the cleaned areas. The personnel requested an inspection of elevation 143, after many additional repairs and touchups with primer were made, this location appeared to be acceptable by Stuart.
- There were three paint personnel working inside the north shaft from elevation 135 to elevation 127. The personnel in the north shaft have not yet requested any coating inspections to be performed.

\*\* QAI Stuart inspected the cleaning of all A and E skins, decks, and overheads of elevation 127, which appeared to be acceptable.

\*\*\* See Tower External cleaning sign-off sheet for all the performed cleaning & paint repair area accepted by QA METS and CT.

**04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)**  
 AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	FERMIN MEDINA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS Jimenez	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	DANNY SCHWARTZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JAVIER MEDINA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	0.00	0.00	0.00	0.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0020562	WELDING EQUIPMENT						No	
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT						No	
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT						No	
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
2292	WELDER, 600 AMP						No	
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
2293	WELDER, 600 AMP						No	
		0.00	0.00	0.00	0.00			<input type="checkbox"/>



---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name:** Liu, Tai-Lin

**Diary #:** 303

**Date:** 28-May-2014    **Wednesday**

---

<b>04-0120F4</b>	<b>Bid Item:</b> 078	<b>T-L01-ENE.078</b>	<b>Tower Lift 01 External Paint Tower NE</b>
CERTIFIED COATINGS COMPANY			
<b>04-0120F4</b>	<b>Bid Item:</b> 078	<b>T-L05-ENE.078</b>	<b>Tower Lift 05 External Paint Tower NE</b>
CERTIFIED COATINGS COMPANY			
<b>04-0120F4</b>	<b>Bid Item:</b> 078	<b>T-HEA-ENE.078</b>	<b>Tower Head External Paint Tower NE</b>
CERTIFIED COATINGS COMPANY			