

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:32 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 528 Const Calendar Day: 725 Date: 30-May-2014 Friday
Inspector Name: Feather, Bernard Title: Transportation Engineer
Inspection Type: No Inspection
Shift Hours: Break: Over Time:
Federal ID:
Location:
Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

I did not perform inspection today because I was on vacation. Tom Colombo informed me on 5/29/2014 that FWS would not be working on 5/30/2014. Sam Patel performed the inspection of the ABF welding on the PS-23 at cross beam CB 19.

☐**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	SCOTT ALDER	6.00	0.00	0.00	6.00		<input type="checkbox"/>

Diary:

Dispute

10" DIP installation 001 0-MSI-EFA.187

Scott Alder performed the welding QC for the ABF work on the PS-23 at CB 19, as specified in the response to RFI 3616.

☐**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Welder	APP	Reggie Humphry	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	JNM	JONATHAN CANITES	6.00	0.00	0.00	6.00		<input type="checkbox"/>

Diary:

Dispute

10" DIP installation 001 0-MSI-EFA.187

The ABF welding crew modified the PS-23 for the 10" CCSF Sewer Force Main per the direction given in the response to RFI 3616. Richard Garcia assisted as the general foreman.

☐

The crew used a crew truck and a welding machine in performance of this work.

I did not inspect this work because I was on vacation, but Sam Patel observed the operation and signed



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Feather, Bernard

Diary #: 528

Date: 30-May-2014 **Friday**

the extra work ticket.