



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:41 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 305 Const Calendar Day: 725 Date: 30-May-2014 Friday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 13-Sep-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80

Precipitation Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Tower Activites

Tower Work Activities:

Date Worked: 30-May-2014, Friday

Quality Assurance Inspector (QA-METS): Stuart Ross

QAI worked Hours: 06:00 - 14:30

Quality Control (QC) Present: No

Refer to QAI Stuart and Larain's diaries for detail.

* Tower Cleaning Work by ABF, CCO #382):

Cleaning Crew: Victor Hernandez, Jose Avila Jr., Carlos Montejano, Rogelio Rodriguez, Aurelio Rodriguez(not in PMIV system), Guillermo Limon, Fermin Medina, Javier Medina, Danny Schwartz, Luis jimenez, Fabiano Rodriguez (not in PMIV system) (11 Labores, for 10 hours work today; 06:00 - 16:30).

Worked Location:

AB/F cleaning crew were working at multiple elevations of the tower in order to remove rust staining.

- There were two personnel cleaning the west façade face of elevation 65 as well as the B faces of the south and west shafts.
- There were two personnel cleaning the east façade face of elevation 80 as well as the B faces of the east and north shafts.
- There were three personnel cleaning the C and D skins of the south tower shaft at elevation 65.
- There was one personnel cleaning the A and E skins, decks, and overheads of elevation 119.
- There were three personnel cleaning the A and E skins, decks, and overheads of elevation 123.

** QAI tuart inspected the cleanliness of the west façade faces and B skins of the west and south shaft exteriors from elevation 119 to elevation 65, which appeared to be acceptable.

* Tower Paint Work by Certified Coatings Company Inc. (C.C.C.):

There were eight paint personnel worked from 0600 until 1430 - worked 8 hours today; three of the paint personnel stayed until 1630 (10 hours).

.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 305

Date: 30-May-2014 Friday

Paint Crew: Cory Reese, Cory Robinson, Luis Paniaqua, Rafael Serano, Abraham Ventura, Mike Woodnancy, Ernie Solon, Juan Villalobos, Johnny Fagundes, Anwar Azeez, Daniel Resales

Paint crew were working at various locations of the tower.

- There were two paint personnel who continued to power tool on surface preparation, on all A and E skins, decks, and overheads, of elevation 127. Upon completion, the personnel cleaned the prepared areas and clean cloths for solvent cleaning, followed by spot priming the cleaned areas and the brush and roll method of application.
- One personnel was on elevation 131, where he applied the first of two finish coats to the spot primed areas.
- There were five paint personnel who continued to power tool for surface preparation as well as hand sand as necessary for surface preparation, inside the east shaft from elevation 134 to elevation 116. Upon completion of the surface preparation, the personnel cleaned the prepared areas and clean cloths as per the SSPC SP 1 level of solvent cleaning, followed by spot priming the cleaned areas.
- There were three paint personnel working inside the north shaft from elevation 135 to elevation 116, who continued to power tool for surface, hand sand as necessary for surface preparation, and clean and clean cloths as per the SSPC SP 1 level of solvent cleaning. The personnel then spot primed the cleaned areas.

** QAI Stuart inspected the repairs and spot primed areas inside the north shaft from elevation 131 to elevation 131, which appeared to be acceptable.

*** See Tower External cleaning sign-off sheet for all the performed cleaning & paint repair area accepted by QA METS and CT.

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	FERMIN MEDINA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS Jimenez	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	DANNY SCHWARTZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JAVIER MEDINA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0020562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
2292	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
2293	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 305

Date: 30-May-2014 **Friday**

04-0120F4	Bid Item: 078	T-L01-ENE.078	Tower Lift 01 External Paint Tower NE
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 078	T-L05-ENE.078	Tower Lift 05 External Paint Tower NE
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 078	T-HEA-ENE.078	Tower Head External Paint Tower NE
CERTIFIED COATINGS COMPANY			