

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:59 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 265 Const Calendar Day: 725 Date: 30-May-2014 Friday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:30 AM 04:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 14-Aug-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition overcast, light to moderate wind

Working Day ☒ If no, explain:**Diary:**

Dispute

CCO #382 Tower Cleaning

May 30, 2014

SAS – Tower

Weather: overcast, light to moderate wind

Location: T1

Tower cleaning/painting

Work Hours: 0600 to 1430

ABF labors continued washing/cleaning tower.

LaborsLocationDescription

Victor HernandezSouth TowerCleaning facade

Jose Avilla Jr.South TowerCleaning facade

Carlos MontejanoSouth TowerCleaning facade

*Javier MedinaTower 123mCleaning interior

Danny SchwartzTower 123mCleaning interior

*Guillermo LimonTower 123mCleaning interior

Rogelio RodriguezS/W face bCleaning facade

Aurelio RodriguezN/E face bCleaning facade

Luis JimenezTower 123mCleaning interior

Fabiano RodriguezN/E face bCleaning facade

Fermin MedinaS/W face bCleaning facade

Certified Coating:

PaintersLocationDescription

*Luis PaniaquaEast Tower FacadePaint repair

Cory ReeseEast Tower FacadePaint repair

Cory RobinsonTower 127 interiorPaint repair

*Rafael SeranoNorth shaft interiorpainting

Abraham VenturaNorth shaft interiorpainting

Mike WoodnancyNorth shaft interiorpainting

Atlantic Plant Services:

PaintersLocationDescription

Ernie Solon East Shaft interior 135m+/-painting

Juan VillalobosEast Shaft interior 135m+/-painting



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Woo, Laraine

Diary #: 265

Date: 30-May-2014 Friday

Johnny Fagundes East Shaft interior 135m+/-painting
Anwar Azeez East Shaft interior 135m+/-painting
Daniel Rosales East Shaft interior 135m+/-painting
* Worked till 1630 (10 hours)

(see attachment)

04-0120F4 **Bid Item: 067** **C-PWS-116.067** **Install & Adjust PWS 116-120**

AMERICAN BRIDGE/FLUOR, A JV

CCO-321 **Bid Item: 001** **0-BDW-EFA.321** **IERBYS Building Work**

AMERICAN BRIDGE/FLUOR, A JV