

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:59 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 267 Const Calendar Day: 729 Date: 03-Jun-2014 Tuesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:30 AM 04:00 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 14-Aug-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition overcast/clear, light wind/calm

Working Day ☒ If no, explain:**Diary:**

Dispute

CCO #382 Tower Cleaning

June 3, 2014

SAS – Tower

Weather: overcast/clear, light wind/calm

Location: T1

Tower cleaning/painting

Work Hours: 0600 to 1630

ABF labors continued washing/cleaning tower.

LaborsLocationDescription

James SturgeonForemanForeman

Victor HernandezTower 89mCleaning interior

Jose Avilla Jr.Tower 89mCleaning interior

Carlos MontejanoTower 89mCleaning interior

Javier MedinaTower 135mCleaning interior

Danny SchwartzTower 135mCleaning interior

Guillermo LimonTower 135mCleaning interior

Rogelio RodriguezTower 89mCleaning interior

Aurelio RodriguezTower 99mCleaning interior

Luis JimenezTower 135mCleaning interior

Fabiano RodriguezTower 89mCleaning interior

Fermin MedinaTower 99mCleaning interior

Certified Coating:

PaintersLocationDescription

Rafael SeranoNE tower facade/strutprepping

Cory ReeseEast tower facadePaint repair

Mike WoodnancyEast tower facadePaint repair

Daniel RosalesNE tower facade/strutprepping

Ronald GlennSW tower facadeprepping

Ron BubbSW tower facadeprepping

Francisco SeranoSouth tower facadePaint repair

Antolin RodriguezSouth tower facadePaint repair

*Luis PaniaquaNorth shaft interiorpainting

*Abraham VenturaNorth shaft interiorpainting



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Woo, Laraine

Diary #: 267

Date: 03-Jun-2014

Tuesday

Atlantic Plant Services:

PaintersLocationDescription

*Ernie Solon East Shaft interior 135m+/-painting

*Juan VillalobosEast Shaft interior 135m+/-painting

*Johnny FagundesEast Shaft interior 135m+/-painting

*Anwar AzeezEast Shaft interior 135m+/-painting

*0600 to 1430 (8 hours)

(see attachment)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

CCO-321 Bid Item: 001 0-BDW-EFA.321 IERBYS Building Work

AMERICAN BRIDGE/FLUOR, A JV