

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:58 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 268 Const Calendar Day: 730 Date: 04-Jun-2014 Wednesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:30 AM 04:00 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 14-Aug-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition overcast/clear, light wind

Working Day ☒ If no, explain:**Diary:**

Dispute

CCO #382 Tower Cleaning

June 4, 2014

SAS – Tower

Weather: overcast/clear, light wind

Location: T1

Tower cleaning/painting

Work Hours: 0600 to 1630

ABF labors continued washing/cleaning tower.

LaborsLocationDescription

James SturgeonForemanForeman

Javier MedinaTower 89mCleaning interior

Danny SchwartzTower exterior stair cageCleaning interior

Guillermo LimonTower 109mCleaning interior

Rogelio RodriguezTower 89mCleaning interior

Aurelio RodriguezTower 109mCleaning interior

Luis JimenezTower 89mCleaning interior

Fabiano RodriguezTower 109mCleaning interior

Fermin MedinaTower 89mCleaning interior

Certified Coating:

PaintersLocationDescription

Rafael SeranoNE tower facade/strutprepping

Cory ReeseEast tower facadePaint repair

Mike WoodnancyEast tower facadePaint repair

Daniel RosalesNE tower facade/strutprepping

Ronald GlennSW tower facadeprepping

Ron BubbSW tower facadeprepping

Francisco SeranoSouth tower facadePaint repair

Antolin RodriguezSouth tower facadePaint repair

*Luis PaniaquaNorth shaft interiorpainting

*Abraham VenturaNorth shaft interiorpainting

Atlantic Plant Services:

PaintersLocationDescription

*Ernie Solon East Shaft interior 135m+/-painting



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Woo, Laraine

Diary #: 268

Date: 04-Jun-2014

Wednesday

*Juan VillalobosEast Shaft interior 135m+/-painting
*Johnny FagundesEast Shaft interior 135m+/-painting
*Anwar AzeezEast Shaft interior 135m+/-painting
*0600 to 1430 (8 hours)

(see attachment)

04-0120F4 **Bid Item: 067** **C-PWS-116.067** **Install & Adjust PWS 116-120**

AMERICAN BRIDGE/FLUOR, A JV

CCO-321 **Bid Item: 001** **0-BDW-EFA.321** **IERBYS Building Work**

AMERICAN BRIDGE/FLUOR, A JV