

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:26 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 552 Const Calendar Day: 735 Date: 09-Jun-2014 Monday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 11:00 pm Break: 06:00 Over Time: 01:00

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Bill Casey staff meeting 0800-0900. Track progress of FWS CCO 339 work from a night closure of the #5 lane of the EB bridge from 2000 on the night of June 9, 2014 to the 0300 on the morning of June 10, 2014. Misc. MEP paperwork and write diaries. Bootleg response for RFI 3659 sent to ABF.

☐**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	DONALD PLUMB	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	4.00	0.00	0.00	4.00		<input type="checkbox"/>

**Diary:**

Dispute

**Dehumidification System 001 0-MSI-EFA.187**

The ABF crew spent 4 hours jumping the EB E2/E3 traveler from the Skyway rails to the SAS rails. The traveler is being moved to give the FWS crew access to the underside of the OBG near Pier E2 to install the louver plenum box per the direction given in RFI 118R4.

☐**CCO-339 Bid Item: 001 0-MPI-ELS.339 Modify Piping at PP128**

F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Diary:**

Dispute

**Bike Path Mechanical Expansion Loop 001 0-MPI-ELS.339**

The FWS crew, including Josh Johnson and Tim Esquivel, worked from a night closure of the #1 lane of the WB bridge. The crew arrived at Pier 7 a 2000 on June 9, 2014, and into the lane closure at 2030,

☐

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Feather, Bernard    **Diary #:** 552    **Date:** 09-Jun-2014    **Monday**

working until 0300 on the morning of June 10, 2014, completing the installation of the additional PS-5 pipe supports to support the 6" and 12" DIP elbows at the expansion loop at PP 126 per the direction given in RFI 3617. The pipefitter's union agreement gives the crew 8 hours of pay for 7 hours of work and a 12% pay differential for working at night.

The crew used a 2.5 HP generator, a 200 amp welder, three crew trucks, and small tools in performance of this work.

**CCO-339      Bid Item: 001      0-MPI-ELS.339      Modify Piping at PP128**

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	DONALD PLUMB	3.00	0.00	0.00	3.00		<input type="checkbox"/>

### Diary:

**Bike Path Mechanical      001      0-MPI-ELS.339**  
**Expansion Loop**

Donald Plumb spent 3 hours trimming the PS-13 stub beam and grinding it smooth per the direction given in RFI 3660.

**CCO-354      Bid Item: 001      0-FWS-ELS.354      CIC - Mechanical Impacts - F.W. Spencer**

F.W. SPENCER AND SON, INC

### Diary:

**Bike Path Mechanical      001      0-FWS-ELS.354**  
**Expansion Loop**

The mobilization to and from the bridge will be covered under the CCO 339 work for this shift.

In addition the equipment used in the performance of the work, the crew used a rented light tower and towed port-a-potty which will be paid under CCO 354 via monthly invoice.

**CCO-367      Bid Item: 001      0-PCR-EFA.367      Pipe Interference with Cable Railing**

F.W. SPENCER AND SON, INC

### Diary:

**6" DIP at PS-12 locations      001      0-PCR-EFA.367**

The bootleg response to RFI 3659, detailing how the 6" CCSF Reclaimed Water line is to be relocated, was sent to ABF.

This RFI eventually became the basis for CCO 367.